

April 30, 2007

Ms. Kimberly D. Bose
Secretary
Federal Energy Regulatory Commission
888 First Street, NE
Washington, DC 20426

Re: Southern Natural Gas Company
Docket No. CP05-388-000
Bi-Weekly Status Report No. 15

Dear Ms. Salas:

On June 15, 2006, the Federal Energy Regulatory Commission ("Commission") issued its Order Issuing Certificates ("June 15 Order") in the captioned proceeding authorizing, among other things, Southern Natural Gas Company ("Southern") to construct, own and operate approximately 166 miles of 24-inch pipeline in Georgia and Florida, the Cypress Pipeline Project. As required by Environmental Condition No. 7, Southern must file updated status reports on a bi-weekly basis until all construction-related activities, including restoration, are completed for each phase of the project.


On October 6, 2006, Southern notified the Commission that construction of Phase 1 of the Cypress Pipeline Project began on October 2, 2006. Enclosed for filing is an original and seven (7) copies of Southern's bi-weekly construction and environmental status report for the Cypress Pipeline Project Phase I facilities in compliance with Environmental Condition No. 7 of the June 15 Order. This bi-weekly report covers the period April 16 – April 27, 2007.

A Certificate of Service is attached.

Please time stamp and return the enclosed copy of this letter. Any questions concerning this filing may be addressed to the undersigned at (205) 325-7114.

Very truly yours,

SOUTHERN NATURAL GAS COMPANY



R. David Hendrickson

Enclosures

cc: Mr. John Wood	Mr. J. Rich McGuire	Mr. David Potter
Commission Staff	Commission Staff	NRG
Room 61-61	Room 6H-02	

Bi-Weekly Progress on the Cypress Pipeline Project

For period 04/16/07 to 04/27/07

Mainline				Minispread			
Activity	Miles Complete	Miles To Go	Percent Complete	Activity	Miles Complete	Miles To Go	Percent Complete
Clearing & Grade	143.00	0.00	100.00%	Clearing & Grade	27.00	0.00	100.00%
Ditching	143.00	0.00	100.00%	Ditching	27.00	0.00	100.00%
Pipe Stringing	143.00	0.00	100.00%	Pipe Stringing	27.00	0.00	100.00%
Welding	143.00	0.00	100.00%	Welding	27.00	0.00	100.00%
Lowering-in	143.00	0.00	100.00%	Lowering-in	27.00	0.00	100.00%
Backfill	143.00	0.00	100.00%	Backfill	27.00	0.00	100.00%
Tie-ins	143.00	0.00	100.00%	Tie-ins	27.00	0.00	100.00%
Rough Cleanup	143.00	0.00	100.00%	Rough Cleanup	27.00	0.00	100.00%
Restoration	143.00	0.00	100.00%	Restoration	27.00	0.00	100.00%
Hydrotest	143.00	0.00	100.00%	Hydrotest	27.00	0.00	100.00%
In Commission	0.00	143.00	0.00%	In Commission	0.00	27.00	0.00%
Additional Comments:							
Received FERC authorization to place the Phase 1 facilities in-service on April 26, 2007.							
Continue working on Final Punch List on all wetlands and waterbodies.							
Mainline				Minispread			
Fluid Spills	0			Fluid Spills	0		
Environmental Training	0			Environmental Training	5		
Total Rainfall for the Period	0			Total Rainfall for the Period	0		

Minor Problems				
EVENT	Date of Occurrence	Description of Problem	Date Remediated	Corrective Action(s) & Effectiveness
Equipment off ROW	4/4/2007	Contractor roaded equipment parallel with paved county road	4/4/2007	Forman removed from Cypress Project
Non-Compliance Events				
EVENT	Date of Occurrence	Description of Non-Compliance	Date Remediated	Corrective Action(s) & Effectiveness
Equipment off ROW	4/17/2007	Contractor used Equipment off ROW to remove De-Water structure	4/17/2007	Operator was removed from Cypress Project
Landowner Complaints				
Complaint	Date Received	Description of the Complaint	Date Remediated	Comments or Corrective Action(s) & Effectiveness
None				
Agency	Date	Nature of the Correspondence	Date of Follow-up	Actions Required, if any
Environmental Inspector(s): Joe Padgett, Shannon McMahon, John Taylor, John Towles, George Macklin				
Date of Report: For the Period April 16, 2007 to April 27, 2007				

Anticipated Events - 2-Week Look Ahead - Apr. 28, 2007 to May 13, 2007

Continue Restoration Punch List, Purge and Pack, and Place line in service

CYPRESS WETLANDS - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	TYPE	FROM MP	TO MP	CROSS	Begin Station Number	End Station Number	Date of Clearing	Date BMPs Installed	Date Mats Installed	Date Crossed	Date Restored	Date Mats Removed	Date of Final Restoration
Effingham	W2AEF010	PEM/PFO	0	0.75	3971	4+54	40+73	10/24/2006	10/30/2006	10/30/2006	4/16/2007	4/16/2007	4/16/2007	4/16/2007
Effingham	W1AEF010	PSS	1.51	1.56	276	83+09	84+90	10/29/2006	10/30/2006	10/30/2006	4/4/2007	4/7/2007	4/7/2007	4/7/2007
Effingham	W2AEF020	PSS/PFO	1.57	2.53	5050	86+43	136+74	10/29/2006	10/31/2006	10/31/2006	12/7/2006	2/27/2007	2/27/2007	4/7/2007
Effingham	W2AEF017	PSS/PFO	2.53	2.74	1098	136+79	147+72	11/10/2006	11/11/2006	11/11/2006	4/7/2007	4/7/2007	4/7/2007	4/7/2007
Effingham	W2AEF018	PEM/PFO	2.8	2.99	1016	157+62	161+10	11/11/2006	11/11/2006	12/7/2006	12/7/2006	12/28/2006	12/28/2006	12/28/2006
Effingham	W2AEF012	PSS/PFO	2.99	3.77	4109	161+10	202+18	11/11/2006	11/11/2006	12/7/2006	12/7/2006	12/29/2006	12/29/2006	12/29/2006
Effingham	W2AEF011	PEM/PFO	3.89	4.39	2600	210+19	234+40	11/11/2006	11/13/2006	12/7/2006	12/11/2006	1/2/2007	1/2/2007	1/2/2007
Effingham	W1AEF001	PEM/PFO	4.39	4.78	2072	234+92	255+55	11/13/2006	11/13/2006	12/7/2006	12/11/2006	1/2/2007	1/2/2007	1/2/2007
Effingham	W1AEF002	PFO	5.05	5.14	505	269+85	274+31	11/15/2006	11/16/2006	12/8/2006	12/11/2006	1/3/2007	1/3/2007	1/3/2007
Effingham	W1AEF003	PSS/PFO	5.82	6.04	1169	310+47	322+04	11/15/2006	11/16/2006	12/8/2006	4/9/2007	4/9/2007	4/9/2007	4/9/2007
Effingham	W2AEF013	PEM/PSS	8.36	8.42	340	444+35	447+39	11/17/2006	11/18/2006	12/9/2007	12/16/2006	1/22/2007	1/22/2007	1/22/2007
Effingham	W2AEF014	PEM/PFO	8.49	8.82	1756	451+06	468+21	11/18/2006	11/18/2006	12/9/2007	12/18/2006	1/22/2007	1/22/2007	1/22/2007
Effingham	W2AEF015	PEM	8.94	9.06	653	475+22	481+62	11/18/2006	11/18/2006	12/12/2006	12/18/2006	1/19/2007	1/19/2007	1/19/2007
Effingham	W2AEF016	PEM/PFO	9.13	9.42	1525	485+17	500+21	11/25/2006	11/25/2006	12/12/2006	12/18/2006	1/19/2007	1/19/2007	1/19/2007
Effingham	W1AEF004	PEM/PFO	9.66	11.25	8330	513+18	597+08	12/16/2006	12/18/2006	12/12/2006	1/12/2007	1/22/2007	1/22/2007	4/14/2007
Effingham	W1AEF005	PEM	11.48	11.5	111	608+97	610+08	12/16/2006	12/18/2006	12/12/2006	2/7/2007	2/7/2007	2/7/2007	2/7/2007
Effingham	W1AEF006	PFO	11.79	12.15	1923	625+34	644+32	12/16/2006	12/16/2006	12/18/2006	2/7/2007	4/2/2007	4/2/2007	4/3/2007
Effingham	W1AEF007	PFO	12.2	12.28	414	647+42	650+63	12/16/2006	12/17/2006	12/18/2006	1/18/2007	2/7/2007	2/7/2007	2/13/2007
Effingham	W1AEF008	PFO	12.27	12.41	719	651+09	656+84	12/16/2006	12/17/2006	12/18/2006	1/18/2007	2/6/2007	2/6/2007	2/13/2007
Effingham	W1AEF009	PEM/PFO	12.52	12.66	741	664+37	678+74	11/25/2006	11/27/2006	12/12/2006	12/19/2006	2/10/2007	2/10/2007	2/13/2007
Camden	W4ACM001	PFO	12.83	13.56	3881	680+25	718+95	11/27/2006	11/30/2006	12/20/2006	12/20/2006	2/10/2007	3/30/2007	3/31/2007
Camden	W1ACM019	PFO	13.77	14.38	3208	730+30	761+60	11/27/2006	11/30/2006	12/20/2006	12/20/2006	1/8/2007	2/13/2007	2/13/2007
Camden	W1ACM018	PFO	14.44	14.48	199	765+32	767+00	12/4/2006	12/4/2006	12/20/2006	12/20/2006	1/12/2007	2/13/2007	2/13/2007
Chatham	A1BCH015	PFO	R13.88	R14.49	1206	768+08	779+85	12/5/2006	12/6/2006	12/20/2006	12/20/2006	1/12/2007	2/14/2007	2/14/2007
Chatham	A1BCH016	PFO	R14.11	R14.49	1980	780+47	799+98	12/5/2006	12/6/2006	12/20/2006	12/20/2006	1/13/2007	2/14/2007	2/14/2007
Chatham	A1BCH017	PFO	R14.59	R14.66	355	805+94	809+29	12/5/2006	12/6/2006	12/20/2006	12/28/2006	1/13/2007	2/14/2007	2/14/2007
Chatham	A1BCH018	PFO	R14.71	R14.84	550	811+82	818+46	12/5/2006	12/7/2006	12/20/2006	12/28/2006	1/13/2007	2/15/2007	2/15/2007
Chatham	A1BCH019	PFO	R16.00	R16.19	976	880+32	885+63	12/6/2006	12/7/2006	12/20/2006	1/18/2007	1/24/2007	2/15/2007	2/15/2007
Chatham	A1BCH020	PFO	R16.32	R16.44	587	897+35	902+87	12/6/2006	12/7/2006	12/20/2006	1/5/2007	1/24/2007	2/15/2007	2/15/2007
Chatham	A1BCH021	PFO	R16.91	R17.14	1173	928+26	939+86	12/6/2006	12/7/2006	12/20/2006	1/6/2007	1/22/2007	2/13/2007	2/13/2007
Chatham	A1BCH022	PFO	R17.33	R17.38	258	950+45	952+72	12/6/2006	12/7/2006	12/22/2006	1/8/2007	1/12/2007	1/12/2007	2/14/2007
Chatham	A1BCH023	PFO	R17.95	R18.39	2324	983+37	1006+34	11/8/2006	11/9/2006	12/22/2006	1/10/2007	2/1/2007	3/29/2007	3/29/2007
Chatham	A1BCH024	PFO	R18.52	R18.61	476	1013+09	1017+81				HHH	HDD	HDD	
Chatham	A1BCH025	PFO	R18.83	R19.00	887	1029+35	1037+59				HDD	HDD	HDD	
Chatham	A1BCH026	PFO	R19.20	R19.51	1653	1048+96	1065+18	11/8/2006	11/9/2006	12/20/2006	1/13/2007	4/10/2007	4/10/2007	4/10/2007
Chatham	A1BCH027	PEM/PFO	R19.64	R19.88	1328	1072+53	1085+36	11/9/2006	11/10/2006	12/20/2006	1/16/2007	2/1/2007	2/1/2007	4/10/2007
Chatham	W3ACM001	PEM/PFO	R20.76	R20.77	80	1131+60	1132+23	11/9/2006	11/10/2006	12/20/2006	1/18/2007	2/12/2007	3/20/2007	3/20/2007
Chatham	A1BCH028	PEM/PFO	R21.80	R22.13	1747	1186+50	1203+08	12/16/2006	12/17/2006	12/20/2006	2/10/2007	Test Site	3/20/2007	3/20/2007
Chatham	A1BCH029	PSS	R22.39	R22.48	461	1217+81	1222+11	12/16/2006	12/17/2006	12/20/2006	2/13/2007	2/13/2007	2/13/2007	3/20/2007
Chatham	A1BCH030	PFO	R22.52	R22.55	156	1223+82	1225+70				HDD			
Chatham	A1BCH031	PFO	R22.65	R23.73	5754	1231+12	1288+55	1/4/2007	1/4/2007	1/6/2007	2/12/2007	2/20/2007	2/21/2007	4/10/2007
Bryant	A1BBR001	PFO	R23.84	R24.92	5693	1294+58	1351+03	1/11/2007	1/11/2007	1/11/2007	2/12/2007	2/20/2007	2/21/2007	4/10/2007
Bryant	A2BBR001	PFO	22.32	22.52	1069	1486+32	1497+23	10/10/2006	10/12/2006	10/13/2006	11/9/2006	11/21/2006	11/21/2006	11/21/2006
Bryant	A2BBR002	PFO	22.61	22.69	432	1502+04	1506+48	10/10/2006	10/12/2006	10/14/2006	11/9/2006	11/21/2006	11/21/2006	11/21/2006
Bryant	A2BBR003	PFO	22.94	22.99	276	1519+95	1522+72	10/10/2006	10/12/2006	10/14/2006	11/9/2006	11/21/2006	11/21/2006	11/21/2006
Bryant	A1BBR002	PFO	23.77	23.89	603	1565+20	1571+22	10/14/2006	10/14/2006	10/17/2006	11/13/2006	11/21/2006	11/21/2006	11/21/2006
Bryant	A1BBR003	PSS/PFO	24.06	24.46	2129	1580+87	1602+11	10/17/2006	10/17/2006	10/21/2006	11/13/2006	11/21/2006	11/21/2006	11/21/2006
Bryant	A1BBR004	PFO	25.02	25.13	768	1632+63	1638+47	10/19/2006	10/19/2006	10/21/2006	11/14/2006	11/20/2006	11/21/2006	11/21/2006

CYPRESS WETLANDS - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	TYPE	FROM MP	TO MP	CROSS	Begin Station Number	End Station Number	Date of Clearing	Date BMPs Installed	Date Mats Installed	Date Crossed	Date Restored	Date Mats Removed	Date of Final Restoration
Bryant	W3ABR001	PFO	25.5	25.6	359	1658+99	1662+56	10/19/2006	10/20/2006	10/28/2006	11/14/2006	10/28/2006	11/21/2006	11/21/2006
Bryant	A1BBR005	PFO	25.65	25.68	164	1666+52	1667+96	10/20/2006	10/20/2006	10/23/2006	11/14/2006	11/28/2006	11/21/2006	11/21/2006
Liberty	A2BLI001	PFO	25.95	26.13	958	1682+68	1692+04	10/20/2006	10/20/2006	10/23/2006	11/15/2006	11/28/2006	11/23/2006	4/20/2007
Liberty	A2BLI002	PFO	26.24	26.31	384	1698+63	1702+23	10/20/2006	10/20/2006	10/24/2006	11/15/2006	11/28/2006	11/23/2006	4/20/2007
Liberty	A2BLI501	PSS	27.19	27.25	316	1749+09	1751+70	10/20/2006	10/20/2006	10/25/2006	11/15/2006	11/28/2006	11/23/2006	11/23/2006
Liberty	A2BLI004	PEM/PSS	27.25	27.37	628	1754+59	1755+73	10/24/2006	10/24/2006	10/25/2006	11/15/2006	11/28/2006	11/24/2006	11/24/2006
Liberty	A2BLI005	PSS	27.59	27.85	1405	1770+41	1784+45	10/26/2006	10/26/2006	11/9/2006	11/15/2006	11/28/2006	11/25/2006	11/25/2006
Liberty	A2BLI006	PSS/PFO	27.89	28.37	2593	1786+68	1812+58	10/26/2006	10/27/2006	10/27/2006	11/18/2006	11/28/2006	11/25/2006	11/25/2006
Liberty	A2BLI007	PEM/PFO	28.51	29.07	3016	1819+97	1850+02	10/26/2006	10/28/2006	10/31/2006	11/18/2006	11/28/2006	11/26/2006	11/26/2006
Liberty	A2BLI008	PEM/PFO	29.22	29.51	1510	1858+44	1873+92	10/26/2006	10/30/2006	11/1/2006	11/20/2006	11/28/2006	11/27/2006	11/27/2006
Liberty	A2BLI009	PFO	29.91	30.02	590	1895+67	1901+32	10/30/2006	10/30/2006	11/1/2006	11/20/2006	11/29/2006	11/27/2006	11/27/2006
Liberty	A2BLI010	PFO	30.56	30.78	1170	1930+96	1942+64	10/30/2006	11/3/2006	11/3/2006	11/20/2006	11/29/2006	11/28/2006	11/28/2006
Liberty	A2BLI011	PFO	31.73	31.8	383	1994+15	1997+55	11/7/2006	11/7/2006	11/8/2006	11/22/2006	11/29/2006	11/28/2006	11/28/2006
Liberty	A2BLI012	PSS/PEM	32.49	32.67	945	2035+22	2044+35	11/7/2006	11/7/2006	11/8/2006	11/24/2006	11/29/2006	11/29/2006	11/29/2006
Liberty	A2BLI013	PEM/PSS/PFO	32.67	32.99	1722	2045+47	2060+71	11/7/2006	11/7/2006	11/8/2007	4/5/2007	4/6/2007	4/18/2007	4/19/2007
Liberty	A2BLI502	PSS	33.04	33.34	1636	2072+03	2080+45	11/7/2006	11/7/2006	11/8/2007	4/7/2007	4/6/2007	4/18/2007	4/19/2007
Liberty	A2BLI014	PFO	33.48	33.62	751	2088+84	2095+60	11/7/2006	11/7/2006	11/8/2007	4/5/2007	4/6/2007	4/18/2007	4/19/2007
Liberty	A2BLI016	PFO	34.22	34.44	1157	2128+73	2139+20	2/2/2007	2/2/2007	2/5/2007	3/31/2007	3/31/2007	4/18/2007	4/18/2007
Liberty	A2BLI017	PSS/PFO	34.54	34.96	2278	2145+29	2167+92	2/2/2007	2/7/2007	2/5/2007	2/26/2007	3/13/2007	4/17/2007	4/18/2007
Liberty	A2BLI018	PFO	35.08	35.13	252	2174+96	2177+03	11/6/2006	11/7/2006	11/9/2006	11/28/2006	12/8/2006	4/17/2007	4/17/2007
Liberty	A2BLI019	PFO	35.56	35.88	1754	2201+01	2217+56	11/6/2006	11/8/2006	11/10/2006	11/29/2006	12/8/2006	12/8/2006	12/8/2006
Liberty	A2BLI020	PEM/PFO	37.17	37.54	1968	2286+27	2305+82	11/6/2006	11/7/2006	11/14/2006	11/29/2006	12/9/2006	12/10/2006	12/12/2006
Liberty	A2BLI021	PEM/PFO	37.73	37.77	219	2315+87	2317+86	11/6/2006	11/7/2006	11/14/2006	11/30/2006	12/9/2006	12/10/2006	12/12/2006
Liberty	A2BLI022	PEM/PFO	37.83	37.87	203	2321+51	2323+48	11/6/2006	11/7/2006	11/14/2006	12/1/2006	12/9/2006	12/10/2006	12/12/2006
Liberty	A2BLI023	PSS/PFO	38.13	38.23	517	2337+50	2342+52	11/6/2006	11/7/2006	11/15/2006	12/1/2006	12/11/2006	12/12/2006	12/12/2006
Liberty	W4ALI001	PFO	38.63	38.81	942	2363+92	2373+37	11/7/2006	11/11/2006	11/15/2006	12/1/2006	12/1/2006	12/12/2006	12/12/2006
Liberty	A2BLI024	PSS/PFO	39.75	40.06	1615	2423+59	2439+31	11/7/2006	11/7/2006	11/16/2006	12/1/2006	12/1/2006	12/12/2006	12/12/2006
Liberty	A2BLI025	PEM/PFO/PSS	40.75	41.15	2124	2476+78	2497+68	11/9/2006	11/10/2006	11/20/2006	12/4/2006	12/11/2006	12/12/2006	12/12/2006
Liberty	A2BLI026	PSS/PEM	41.82	41.93	558	2533+33	2538+46	11/9/2006	11/10/2006	11/20/2006	12/4/2006	12/11/2006	12/12/2006	12/12/2006
Liberty	A2BLI027	PEM/PFO	41.99	42.16	928	2542+18	2551+37	11/9/2006	11/10/2006	11/20/2006	12/4/2006	12/11/2006	12/12/2006	12/12/2006
Liberty	A2BLI028	PSS/PFO	42.63	42.7	406	2576+15	2580+10	11/10/2006	11/10/2006	11/21/2006	12/5/2006	12/11/2006	12/12/2006	12/12/2006
Liberty	A2BLI029	PSS/PFO	42.99	43.02	186	2595+67	2597+15	11/10/2006	11/10/2006	11/21/2006	12/5/2006	12/11/2006	12/12/2006	12/12/2006
Liberty	A2BLI030	PEM/PFO	43.11	43.26	792	2601+69	2609+50	11/10/2006	11/10/2006	11/21/2006	12/5/2006	12/11/2006	12/12/2006	12/12/2006
Liberty	A2BLI031	PSS	43.41	43.43	101	2617+77	2618+67	11/10/2006	11/10/2006	11/21/2006	12/5/2006	12/11/2006	12/13/2006	12/13/2006
Liberty	A2BLI032	PEM/PSS	43.59	43.61	119	2627+29	2628+41	11/11/2006	11/10/2006	11/21/2006	12/6/2006	12/11/2006	12/13/2006	12/13/2006
Long	A2BLO001	PSS/PFO	43.73	43.92	1028	2634+75	2644+83	11/10/2006	11/11/2006	11/22/2006	12/5/2006	12/11/2006	12/13/2006	12/13/2006
Long	A2BLO002	PSS/PFO	44.01	44.04	140	2649+94	2651+14	11/10/2006	11/11/2006	11/22/2006	12/6/2006	12/11/2006	12/14/2006	2/14/2006
Long	A2BLO003	PSS/PFO	44.09	44.44	1851	2653+90	2671+81	11/10/2006	11/11/2006	11/24/2006	12/6/2006	12/11/2006	12/14/2006	12/14/2006
Long	A2BLO004	PSS/PFO	44.61	44.98	1998	2681+51	2700+80	11/10/2006	11/11/2006	11/25/2006	12/6/2006	12/17/2006	12/17/2006	12/17/2006
Long	A2BLO005	PSS/PEM	45.44	45.49	236	2726+30	2728+01	11/11/2006	11/13/2006	11/25/2006	12/7/2006	12/17/2006	12/17/2006	12/17/2006
Long	A2BLO006	PEM	45.59	45.62	156	2733+44	2735+07	11/11/2006	11/13/2006	11/26/2006	12/7/2006	12/17/2006	12/17/2006	12/17/2006
Long	A2BLO007	PSS	45.68	45.75	376	2738+40	2742+16	11/13/2006	11/13/2006	11/26/2006	12/7/2006	12/18/2006	12/18/2006	12/18/2006
McIntosh	A2BMC001	PSS/PFO	45.85	45.98	652	2747+67	2754+17	11/13/2006	11/13/2006	11/26/2006	12/8/2006	12/18/2006	12/18/2006	12/18/2006
McIntosh	A2BMC002	PEM/PFO	46.24	46.36	608	2768+31	2774+25	11/14/2006	11/15/2006	11/26/2006	12/8/2006	12/18/2006	12/18/2006	12/18/2006
McIntosh	A2BMC003	PSS/PFO	46.83	46.92	442	2799+94	2803+79	11/15/2006	11/15/2006	11/26/2006	12/8/2006	12/18/2006	12/18/2006	12/18/2006
McIntosh	A2BMC004	PEM/PFO	47.73	48.04	1659	2847+82	2863+62	11/15/2006	11/15/2006	11/27/2006	12/9/2006	12/18/2006	12/18/2006	12/18/2006
McIntosh	A2BMC005	PSS/PFO	48.09	48.32	1219	2866+82	2873+44	11/15/2006	11/15/2006	11/27/2006	12/9/2006	12/19/2006	12/19/2006	12/19/2006
McIntosh	A2BMC006	PSS	48.67	48.7	161	2897+48	2898+99	11/16/2006	10/18/2006	11/27/2006	12/9/2006	12/19/2006	12/19/2006	12/19/2006

CYPRESS WETLANDS - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	TYPE	FROM MP	TO MP	CROSS	Begin Station Number	End Station Number	Date of Clearing	Date BMPs Installed	Date Mats Installed	Date Crossed	Date Restored	Date Mats Removed	Date of Final Restoration
McIntosh	A2BMC007	PEM/PFO	48.99	49.08	474	2914+57	2919+20	11/16/2006	10/18/2006	11/28/2006	12/9/2006	12/19/2006	12/19/2006	12/20/2006
McIntosh	A2BMC008	PEM/PSS	49.64	49.72	425	2949+42	2953+33	11/16/2006	10/18/2006	11/28/2006	12/9/2006	12/19/2006	12/19/2006	12/20/2006
McIntosh	A2BMC009	PEM/PSS/PFO	49.94	50.45	2731	2965+02	2992+23	11/16/2006	11/16/2006	11/29/2006	12/11/2006	12/19/2006	12/19/2006	12/20/2006
McIntosh	A2BMC010	PEM/PFO	50.75	50.81	289	3008+22	3011+00	11/16/2006	11/21/2006	11/20/2006	12/11/2006	12/21/2006	12/19/2006	12/20/2006
McIntosh	A2BMC011	PFO	51.63	51.7	365	3055+16	3058+36	11/18/2006	11/20/2006	11/29/2006	12/13/2006	12/27/2006	1/5/2007	1/5/2007
McIntosh	A2BMC012	PEM/PSS	52.08	52.12	218	3078+87	3080+76	11/18/2006	11/20/2006	11/29/2006	12/13/2006	12/27/2006	1/5/2007	1/5/2007
McIntosh	A2BMC013	PSS/PFO	52.75	52.87	642	3115+32	3120+52	11/18/2006	11/21/2006	11/30/2006	12/14/2006	12/27/2006	1/5/2007	1/5/2007
McIntosh	A2BMC014	PEM/PFO	53.04	53.1	418	3130+09	3132+18	11/18/2006	11/24/2006	11/30/2006	12/14/2006	12/27/2006	1/5/2007	1/5/2007
McIntosh	A2BMC015	PSS/PFO	53.45	53.51	296	3151+85	3154+87	11/18/2006	11/24/2006	11/30/2006	12/14/2006	12/27/2006	1/5/2007	1/5/2007
McIntosh	A2BMC016	PFO	53.76	53.78	96	3167+96	3169+14	11/24/2006	11/24/2006	12/1/2006	12/15/2006	12/27/2006	1/5/2007	1/5/2007
McIntosh	A2BMC017	PEM/PSS	53.97	54.06	498	3179+08	3183+84	11/24/2006	11/24/2006	12/1/2006	12/15/2006	12/27/2006	1/5/2007	1/5/2007
McIntosh	A2BMC018	PSS/PEM	54.26	54.37	591	3194+47	3200+30	11/24/2006	11/24/2006	12/1/2006	12/15/2006	12/28/2006	1/5/2007	1/5/2007
McIntosh	A2BMC022	PEM/PSS/PFO	55.11	55.32	1099	3239+94	3250+70	11/24/2006	11/24/2006	SKIP	12/15/2006	12/30/2006	3/30/2007	3/31/2007
McIntosh	A2BMC023	PEM/PFO	55.78	55.8	153	3275+18	3276+59	11/24/2006	11/26/2006	12/1/2006	12/16/2006	12/30/2006	1/5/2007	1/5/2007
McIntosh	A2BMC024	PEM/PFO	56.07	56.09	119	3290+84	3291+95	11/24/2006	11/26/2006	12/1/2006	12/16/2006	12/30/2006	1/7/2007	1/7/2007
McIntosh	A2BMC025	PEM/PFO	57.21	57.23	100	3351+72	3352+62	11/24/2006	11/26/2006	12/2/2006	12/16/2006	12/30/2006	1/7/2007	1/7/2007
McIntosh	A2BMC026	PEM/PFO	58.63	58.71	419	3427+16	3431+17	11/24/2006	11/27/2006	12/4/2006	12/17/2006	1/8/2007	1/7/2007	1/7/2007
McIntosh	A2BMC027	PEM/PSS	58.91	59.04	684	3441+96	3448+19	11/17/2006	11/18/2006	12/4/2006	12/17/2006	1/8/2007	1/7/2007	1/7/2007
McIntosh	A2BMC028	PEM/PSS/PFO	59.04	59.71	3554	3449+14	3483+52	11/17/2006	11/18/2006	12/5/2006	12/18/2006	1/8/2007	1/7/2007	1/7/2007
McIntosh	A2BMC029	PEM/PFO	60.22	60.49	1437	3512+07	3525+92	11/22/2006	11/27/2006	12/7/2006	12/18/2006	1/8/2007	1/10/2007	1/10/2007
McIntosh	A2BMC030	PEM/PFO	60.55	60.96	2158	3529+40	3550+76	11/24/2006	11/24/2006	12/7/2006	12/18/2006	1/8/2007	1/10/2007	1/10/2007
McIntosh	A2BMC019	PEM/PFO	61.12	61.64	2756	3559+29	3586+67	10/23/2006	10/24/2006	10/6/2006	12/19/2006	1/8/2007	1/10/2007	1/10/2007
McIntosh	A2BMC020	PEM	61.66	61.71	264	3588+49	3590+65	INSIDE HDD						3/31/2007
McIntosh	A2BMC021	PEM/PFO	61.8	62.69	4887	3595+39	3644+20	10/13/2006	10/19/2006	10/19/2006	12/19/2006	1/8/2007	1/13/2007	1/13/2007
Glynn	A2BGL001	PEM/PFO	62.84	63.46	3255	3651+01	3683+40	11/2/2006	11/6/2006	11/9/2006	12/28/2006	3/20/2007	3/20/2007	3/22/2007
Glynn	A1BGL001	PEM	63.53	63.54	69	3687+45	3687+63	11/28/2006	11/29/2006	12/8/2006	12/28/2006	1/8/2007	1/13/2007	1/13/2007
Glynn	A1BGL002	PFO	63.65	63.93	1499	3693+85	3708+70	11/29/2006	11/29/2006	12/9/2006	12/28/2006	1/8/2007	1/13/2007	1/13/2007
Glynn	A1BGL003	PFO	64.18	64.24	333	3722+00	3725+26	11/29/2006	11/29/2006	12/12/2006	12/28/2006	1/8/2007	1/13/2007	1/13/2007
Glynn	A1BGL004	PEM/PFO	64.3	64.4	570	3728+18	3733+24	11/29/2006	11/29/2006	12/12/2006	12/28/2006	1/13/2007	2/1/2007	2/2/2007
Glynn	A1BGL005	PEM/PSS	64.58	64.63	251	3743+34	3745+45	11/29/2006	11/29/2006	12/12/2006	12/28/2006	1/13/2007	2/1/2007	2/2/2007
Glynn	A1BGL006	PEM/PFO	64.81	64.86	299	3755+38	3758+02	11/29/2006	11/29/2006	12/12/2006	12/29/2006	1/13/2007	2/1/2007	2/2/2007
Glynn	A1BGL007	PEM/PFO	64.94	64.99	267	3762+32	3764+60	11/29/2006	11/29/2006	12/12/2006	12/29/2006	1/13/2007	1/13/2007	1/13/2007
Glynn	A1BGL008	PEM/PFO	65.11	65.23	649	3771+72	3777+25	11/29/2006	12/1/2006	12/12/2006	12/29/2006	1/13/2007	1/14/2007	1/14/2007
Glynn	A1BGL009	PEM	65.35	65.42	375	3785+63	3787+66	11/29/2006	12/7/2006	12/13/2006	12/29/2006	1/13/2007	1/14/2007	1/14/2007
Glynn	A1BGL010	PEM/PFO	65.48	65.54	286	3791+70	3793+57	11/29/2006	12/7/2006	12/19/2006	12/29/2006	1/13/2007	1/14/2007	1/14/2007
Glynn	A1BGL011	PEM/PFO	66.1	66.3	1024	3824+99	3834+35	11/29/2006	12/7/2006	12/19/2006	12/29/2006	1/19/2007	1/19/2007	1/19/2007
Glynn	A1BGL012	PEM/PFO	66.3	66.46	867	3834+99	3843+04	11/29/2006	12/1/2006	SKIP	12/29/2006	1/19/2007	SKIP	3/29/2007
Glynn	A1BGL013	PEM/PFO	66.58	67.46	4702	3849+48	3896+43	11/29/2006	12/1/2006	12/19/2006	12/30/2006	1/19/2007	1/19/2007	1/19/2007
Glynn	A1BGL014	PFO	67.46	67.57	553	3896+43	3901+69	11/29/2006	12/1/2006	12/16/2006	12/30/2006	1/18/2007	1/18/2007	1/18/2007
Glynn	A1BGL015	PEM/PFO	67.72	68.49	4088	3910+42	3951+20	12/4/2006	12/5/2006	12/19/2006	1/2/2007	1/19/2007	1/19/2007	1/19/2007
Glynn	A1BGL016	PEM/PFO	68.49	69.4	4831	3951+54	3999+62	12/4/2006	12/5/2006	12/19/2006	1/2/2007	1/22/2007	1/22/2007	1/23/2007
Glynn	A1BGL017	PEM/PFO	69.41	69.58	908	3999+89	4008+86	12/6/2006	12/6/2006	12/19/2006	1/8/2007	1/22/2007	1/22/2007	1/22/2007
Glynn	A1BGL018	PEM/PFO	69.8	70.01	1081	4021+00	4031+72	12/7/2006	12/7/2006	12/30/2006	1/8/2007	1/22/2007	1/22/2007	1/22/2007
Glynn	A1BGL014	PEM/PFO	70.26	70.41	839	4045+09	4053+44	12/7/2006	12/7/2006	12/31/2006	1/8/2007	1/22/2007	1/22/2007	1/22/2007
Glynn	A1BGL019	PEM/PFO	70.54	70.78	1305	4060+38	4068+93	12/6/2006	12/11/2006	12/31/2006	1/8/2007	1/23/2007	1/23/2007	1/23/2007
Glynn	A1BGL020	PEM/PFO	70.86	71.17	1652	4077+64	4093+57	12/6/2006	12/11/2006	12/31/2006	1/8/2007	1/23/2007	1/23/2007	1/23/2007
Glynn	A1BGL021	PEM/PFO	71.17	71.25	433	4093+76	4098+03	12/6/2006	12/11/2006	1/2/2007	1/8/2007	1/23/2007	1/28/2007	1/28/2007
Glynn	A1BGL022	PEM/PFO	71.51	71.57	339	4111+93	4114+31	12/5/2006	12/6/2006	1/2/2007	1/8/2007	1/29/2007	1/29/2007	1/29/2007

CYPRESS WETLANDS - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	TYPE	FROM MP	TO MP	CROSS	Begin Station Number	End Station Number	Date of Clearing	Date BMPs Installed	Date Mats Installed	Date Crossed	Date Restored	Date Mats Removed	Date of Final Restoration
Glynn	A1BGL023	PEM/PFO	71.55	71.68	682	4114+64	4120+74	12/5/2006	12/6/2006	1/2/2007	1/10/2007	1/29/2007	1/29/2007	1/29/2007
Glynn	A1BGL024	PEM/PFO	71.76	71.9	738	4125+38	4132+84	12/11/2006	12/12/2006	1/2/2007	1/10/2007	1/29/2007	1/29/2007	1/29/2007
Glynn	A1BGL025	PEM/PFO	72.18	72.26	410	4147+80	4151+52	12/11/2006	12/12/2006	1/2/2007	1/11/2007	1/29/2007	1/29/2007	1/29/2007
Glynn	A1BGL026	PEM/PFO	72.82	73	964	4185+95	4191+15	12/12/2006	12/12/2006	1/2/2007	1/11/2007	1/29/2007	1/28/2007	1/28/2007
Glynn	A1BGL027	PEM/PFO	73.25	73.39	701	4204+57	4211+40	12/12/2006	12/12/2006	1/2/2007	1/11/2007	1/29/2007	1/29/2007	1/29/2007
Glynn	W4AGL001	PEM	73.96	74.05	489	4240+74	4244+45	12/12/2006	12/12/2006	12/27/2006	1/12/2007	1/29/2007	1/29/2007	1/29/2007
Glynn	W4AGL002	PSS	74.2	74.25	236	4252+77	4253+90	12/12/2006	12/12/2006	12/27/2006	1/12/2007	2/1/2007	1/29/2007	1/29/2007
Glynn	W4AGL003	PSS/PFO	75.73	75.83	528	4337+54	4342+15	12/15/2006	12/16/2006	12/27/2006	1/12/2007	2/1/2007	2/1/2007	2/1/2007
Glynn	A1BGL028	PEM/PFO	75.95	76.16	1125	4348+85	4361+10	HDD						
Glynn	W4AGL004	PEM	75.96	76.01	272	4348+86	4350+99	HDD						
Glynn	W4AGL005	PEM	76.05	76.08	135	4353+97	4355+24	12/16/2006	12/16/2006	12/28/2006	1/16/2007	2/1/2007	2/2/2007	2/2/2007
Glynn	W4AGL006	PEM	76.08	76.2	589	4355+54	4361+10	12/16/2006	12/16/2006	12/28/2006	1/16/2007	2/1/2007	2/2/2007	2/2/2007
Glynn	A1BGL029	PEM/PFO	76.58	76.96	2022	4383+89	4403+93	12/16/2006	12/16/2006	12/28/2006	1/15/2007	2/1/2007	2/2/2007	2/2/2007
Glynn	A1BGL030	PEM/PFO	77.48	77.59	615	4431+23	4437+35	12/17/2006	12/17/2006	12/29/2006	1/16/2007	2/1/2007	2/2/2007	2/2/2007
Glynn	A1BGL031	PEM/PFO	77.65	77.73	429	4440+75	4444+90	12/17/2006	12/17/2006	12/29/2006	1/16/2007	2/1/2007	2/2/2007	2/2/2007
Glynn	A1BGL033	PEM/PFO	77.98	78.5	2763	4458+43	4485+30	12/18/2006	12/18/2006	12/29/2006	1/16/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL034	PEM/PFO	78.5	78.63	696	4485+62	4492+30	12/18/2006	12/18/2006	12/30/2006	1/16/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL035	PEM/PFO	78.76	78.81	267	4499+61	4501+92	12/18/2006	12/18/2006	12/30/2006	1/16/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL036	PEM/PFO	79.06	79.18	636	4515+83	4521+70	12/18/2006	12/18/2006	12/30/2006	1/16/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL037	PEM/PFO	79.35	79.64	1535	4531+13	4545+68	12/18/2006	12/19/2006	1/4/2007	1/17/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL038	PFO	79.73	79.83	521	4551+24	4556+13	12/19/2006	12/19/2006	1/4/2007	1/17/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL039	PEM/PFO	79.95	80.22	1443	4562+66	4576+83	12/19/2006	12/19/2006	1/6/2007	1/17/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL040	PEM/PFO	80.35	81.27	4925	4583+91	4632+53	12/19/2006	12/19/2006	1/8/2007	1/18/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL041	PEM/PFO	81.29	81.88	3179	4633+92	4665+21	12/19/2006	12/20/2006	1/10/2007	1/22/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL042	PFO	82.27	82.32	260	4687+06	4688+34	12/27/2006	12/20/2006	1/12/2007	1/22/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL043	PEM/PSS	82.32	82.52	1106	4688+69	4699+56	12/27/2006	12/22/2006	1/12/2007	1/22/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL044	PEM/PFO	82.85	83.01	860	4716+95	4725+40	12/27/2006	12/20/2006	1/12/2007	1/22/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL046	PEM/PFO	83.17	83.4	1222	4734+00	4746+10	12/27/2006	12/22/2006	1/12/2007	1/22/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL047	PEM/PFO	83.49	83.54	256	4751+06	4753+50	12/27/2006	12/27/2006	1/13/2007	1/22/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL048	PEM/PFO	83.89	83.99	558	4772+14	4776+28	12/27/2006	12/28/2006	1/13/2007	1/24/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL049	PEM/PFO	84.15	84.41	1357	4786+22	4799+44	12/27/2006	12/29/2006	1/13/2007	1/24/2007	2/9/2007	2/9/2007	2/9/2007
Glynn	A1BGL050	PEM/PFO	85.1	85.14	206	4837+01	4838+65	12/28/2006	12/30/2006	1/23/2007	1/24/2007	2/15/2007	2/15/2007	2/15/2007
Glynn	A1BGL051	PEM/PFO	85.19	85.28	510	4841+22	4848+24	12/28/2006	12/30/2006	1/23/2007	1/24/2007	2/15/2007	2/15/2007	2/15/2007
Glynn	A1BGL052	PEM/PFO	85.36	85.39	191	4850+30	4851+80	12/29/2006	1/2/2007	1/14/2007	1/24/2007	2/15/2007	2/15/2007	2/15/2007
Glynn	A1BGL053	PEM/PSS/PFO	86.13	86.86	3871	4891+32	4929+82	12/29/2006	1/2/2007	1/14/2007	1/26/2007	2/15/2007	2/15/2007	2/15/2007
Camden	A1BCA001	PEM/PFO	86.97	87.2	1216	4935+81	4947+89	12/30/2006	1/2/2007	1/14/2007	1/26/2007	2/15/2007	2/15/2007	2/15/2007
Camden	A1BCA002	PFO	87.4	87.45	280	4958+36	4961+84	12/30/2006	1/2/2007	1/15/2007	1/26/2007	2/15/2007	2/15/2007	2/15/2007
Camden	A1BCA003	PEM/PFO	87.69	87.73	221	4974+62	4976+21	1/2/2007	1/2/2007	1/15/2007	1/26/2007	2/15/2007	2/15/2007	2/15/2007
Camden	A1BCA004	PEM/PFO	88	88.16	829	4990+78	4998+94	1/2/2007	1/3/2007	1/16/2007	1/26/2007	2/15/2007	2/15/2007	2/15/2007
Camden	A1BCA005	PEM	88.38	88.59	1107	5010+99	5021+95	1/2/2007	1/3/2007	1/16/2007	1/31/2007	2/15/2007	2/15/2007	2/15/2007
Camden	A1BCA006	PEM/PFO	89.12	89.4	1468	5050+47	5064+92	1/3/2007	1/4/2007	1/17/2007	2/1/2007	2/15/2007	2/15/2007	2/15/2007
Camden	A1BCA007	PEM/PFO	89.75	90.17	2209	5083+91	5105+59	1/4/2007	1/8/2007	1/17/2007	2/2/2007	2/22/2007	2/22/2007	2/22/2007
Camden	A1BCA008	PEM	90.7	90.73	181	5134+34	5135+79	1/5/2007	1/10/2007	1/17/2007	2/2/2007	2/22/2007	2/22/2007	2/22/2007
Camden	A1BCA009	PEM/PFO	90.86	91.02	882	5142+71	5151+14	1/6/2007	1/12/2007	1/18/2007	2/2/2007	2/22/2007	2/22/2007	2/22/2007
Camden	A1BCA010	PEM/PFO	91.44	91.69	1349	5173+43	5186+82	1/8/2007	1/17/2007	1/18/2007	2/7/2007	2/22/2007	2/22/2007	2/22/2007
Camden	A1BCA011	PEM/PFO	92.21	92.26	294	5214+75	5217+33	1/16/2007	1/17/2007	1/18/2007	2/7/2007	2/22/2007	2/22/2007	2/22/2007
Camden	A1BCA012	PEM/PFO	92.73	92.8	396	5242+19	5245+54	1/17/2007	1/17/2007	1/18/2007	2/9/2007	2/27/2007	2/27/2007	2/27/2007
Camden	A1BCA013	PEM/PFO	93	93.2	1107	5256+33	5267+17	1/20/2007	1/20/2007	2/3/2007	3/21/2007	3/30/2007	3/31/2007	3/31/2007

CYPRESS WETLANDS - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	TYPE	FROM MP	TO MP	CROSS	Begin Station Number	End Station Number	Date of Clearing	Date BMPs Installed	Date Mats Installed	Date Crossed	Date Restored	Date Mats Removed	Date of Final Restoration
Camden	A1BCA014	PEM/PFO	93.55	93.68	685	5285+76	5292+23	1/20/2007	1/20/2007	2/3/2007	3/21/2007	3/31/2007	3/31/2007	3/31/2007
Camden	A1BCA015	PEM/PFO	93.75	93.92	881	5296+55	5305+23	1/20/2007	1/20/2007	3/15/2007	3/17/2007	3/31/2007	3/31/2007	3/31/2007
Camden	A1BCA016	PEM/PFO	94.2	94.28	401	5320+60	5324+45	1/20/2007	1/20/2007	3/15/2007	3/17/2007	3/18/2007	3/30/2007	3/30/2007
Camden	A1BCA017	PEM/PFO	94.32	94.53	1137	5326+75	5337+67	1/22/2004	2/24/2007	3/16/2007	3/17/2007	3/18/2007	3/30/2007	3/30/2007
Camden	A1BCA018	PEM/PFO	94.53	95.2	3560	5337+84	5373+20	1/22/2007	2/22/2007	3/16/2007	3/17/2007	3/23/2007	3/24/2007	4/2/2007
Camden	A1BCA019	PEM/PFO	95.39	95.5	593	5383+64	5389+34	3/15/2007	3/15/2007	3/16/2007	3/19/2007	3/23/2007	3/24/2007	4/2/2007
Camden	A3BCA001	PEM/PFO	95.5	95.57	352	5390+06	5392+88	3/15/2007	3/15/2007	3/17/2007	3/22/2007	3/26/2007	4/3/2007	4/4/2007
Camden	A3BCA002	PEM/PFO	95.61	95.7	511	5395+23	5400+09	3/16/2007	3/16/2007	3/17/2007	3/22/2007	3/26/2007	4/3/2007	4/4/2007
Camden	A3BCA003	PEM/PFO	95.95	96.01	333	5413+26	5416+44	3/16/2007	3/16/2007	3/17/2007	3/22/2007	4/2/2007	4/3/2007	4/4/2007
Camden	A3BCA004	PSS	96.54	96.58	244	5444+63	5446+96	3/16/2007	3/16/2007	3/17/2007	3/20/2007	3/26/2007	3/30/2007	4/4/2007
Camden	A3BCA005	PEM/PFO	96.65	97	1850	5451+04	5469+03	3/16/2007	3/16/2007	3/17/2007	3/20/2007	3/26/2007	4/3/2007	4/4/2007
Camden	A3BCA006	PSS	97.32	97.53	1119	5486+48	5497+52	3/20/2007	3/20/2007	3/20/2007	3/21/2007	3/26/2007	4/3/2007	4/7/2007
Camden	A3BCA007	PEM/PFO	97.67	97.76	451	5504+81	5509+24	3/14/2007	3/14/2007	3/20/2007	3/22/2007	3/26/2007	4/3/2007	4/7/2007
Camden	A3BCA008	PEM/PFO	97.92	98.13	1161	5517+88	5529+40	3/14/2007	3/14/2007	3/16/2007	3/24/2007	3/26/2007	4/3/2007	4/7/2007
Camden	A3BCA009	PEM/PFO	98.37	98.46	516	5542+39	5545+96	3/14/2007	3/14/2007	3/16/2007	3/24/2007	3/30/2007	4/4/2007	4/7/2007
Camden	A3BCA010	PFO	98.52	99.27	3955	5550+19	5589+63	3/14/2007	3/14/2007	3/16/2007	3/26/2007	3/31/2007	4/4/2007	4/7/2007
Camden	A3BCA011	PEM/PFO	99.41	99.71	1563	5597+57	5612+98	3/14/2007	3/14/2007	3/16/2007	3/26/2007	3/30/2007	4/4/2007	4/11/2007
Camden	A3BCA012	PEM/PFO	99.81	99.86	278	5618+58	5621+25	3/14/2007	3/14/1978	3/16/2007	3/26/2007	3/30/2007	4/4/2007	4/11/2007
Camden	A3BCA013	PEM	100.3	100.46	834	5644+82	5653+19	1/11/2007	1/12/2007	2/12/2007	2/12/2007	2/13/2007	2/13/2007	2/15/2007
Camden	A3BCA014	PEM/PFO	101.47	101.5	124	5707+04	5708+08	1/12/2007	1/12/2007	2/12/2007	2/11/2007	2/11/2007	2/24/2007	2/24/2007
Camden	W3ACA002	PEM	102.03	102.05	116	5735+93	5737+09	1/12/2007	1/12/2007	2/12/2007	2/11/2007	2/11/2007	2/24/2007	2/26/2007
Camden	A2BCA002	PEM/PFO	102.19	102.29	530	5744+61	5749+80	1/12/2007	1/12/2007	2/12/2007	2/9/2007	2/24/2007	2/26/2007	2/26/2007
Camden	A2BCA003	PEM/PFO	102.5	102.72	1173	5760+83	5772+45	1/12/2007	1/2/2007	2/11/2007	2/9/2007	2/24/2007	2/27/2007	2/27/2007
Camden	A2BCA004	PEM/PFO	103.57	103.71	707	5818+59	5825+60	1/12/2007	1/16/2007	1/16/2007	2/15/2007	2/26/2007	2/27/2007	2/27/2007
Camden	A2BCA005	PEM/PFO	104.06	104.11	632	5844+50	5850+78	IN HDD						
Charlton	A3BCR012	PEM/PFO	104.28	104.31	125	5856+39	5857+61	IN HDD						
Charlton	A3BCR013	PFO	104.56	104.8	1287	5871+33	5883+86	IN HDD						
Charlton	A1BCR001	PEM/PFO	104.8	104.92	419	5883+86	5883+89	IN HDD						
Charlton	A1BCR003	PEM/PSS	105.54	105.6	657	5922+92	5926+10	1/14/2007	1/14/2007	2/11/2007	2/20/2007	3/1/2007	3/1/2007	3/1/2007
Charlton	A3BCR015	PEM/PFO	105.87	105.91	175	5940+34	5942+03	1/14/2007	1/14/2007	2/11/2007	2/20/2007	3/1/2007	3/1/2007	3/1/2007
Charlton	A3BCR001	PEM/PFO	106.48	106.9	2312	5973+00	5995+25	1/14/2007	1/14/2007	2/11/2007	2/20/2007	3/1/2007	3/1/2007	3/1/2007
Charlton	A3BCR002	PEM/PFO	106.96	107.2	1290	5998+64	6011+44	1/14/2007	1/14/2007	2/11/2007	2/20/2007	3/1/2007	3/1/2007	3/1/2007
Charlton	A2BCR001	PEM/PSS/PFO	107.32	107.4	508	6018+67	6022+04	1/16/2007	1/14/2007	2/11/2007	2/20/2007	3/1/2007	3/1/2007	3/1/2007
Charlton	A3BCR003	PEM/PFO	108.36	108.89	2820	6073+07	6101+14	1/16/2007	1/23/2007	2/18/2007	2/17/2007	3/1/2007	3/1/2007	3/1/2007
Charlton	A3BCR016	PEM/PFO	109.78	109.82	212	6148+46	6150+46	1/16/2007	1/20/2007	2/18/2007	2/17/2007	3/1/2007	3/1/2007	3/1/2007
Charlton	A1BCR010	PFO	110.25	110.29	174	6189+00	6190+70	1/16/2007	1/16/2007	2/20/2007	2/25/2007	3/1/2007	3/7/2007	3/7/2007
Charlton	A3BCR017	PEM	110.58	110.82	1256	6206+27	6218+72	1/16/2007	1/20/2007	1/25/2007	1/25/2007	3/1/2007	3/10/2007	3/10/2007
Charlton	A3BCR018	PEM/PFO	111.49	111.66	918	6254+21	6263+03	1/16/2007	1/20/2007	1/25/2007	2/25/2007	3/1/2007	3/10/2007	3/10/2007
Charlton	A3BCR019	PEM/PFO	111.96	112.15	979	6279+32	6289+01	1/17/2007	1/23/2007	1/25/2007	2/25/2007	3/7/2007	3/10/2007	3/10/2007
Charlton	A1BCR004	PEM/PFO	112.56	112.91	1845	6311+04	6329+40	1/17/2007	1/23/2007	1/25/2007	2/25/2007	3/10/2007	3/10/2007	3/10/2007
Charlton	A1BCR005	PEM/PFO	113.02	113.07	256	6335+26	6337+35	1/17/2007	1/22/2007	1/26/2007	2/20/2007	3/10/2007	3/10/2007	3/10/2007
Charlton	A1BCR006	PEM/PFO	114.04	114.1	314	6389+03	6392+13	1/18/2007	1/24/2007	1/26/2007	2/22/2007	3/10/2007	3/10/2007	3/10/2007
Charlton	A1BCR007	PEM/PFO	114.32	114.71	2063	6404+25	6424+51	1/18/2007	1/26/2007	2/20/2007	2/25/2007	3/10/2007	3/10/2007	3/10/2007
Charlton	A3BCR009	PEM	114.65	114.71	316	6404+25	6424+51	1/19/2007	1/27/2007	2/12/2007	2/25/2007	3/11/2007	3/11/2007	3/11/2007
Charlton	A1BCR008	PEM/PFO	115.07	115.27	1020	6443+65	6453+73	1/19/2007	1/27/2007	2/12/2007	HDD	4/23/2007	4/23/2007	4/23/2007
Charlton	A1BCR009	PEM/PFO	115.29	115.31	118	6455+04	6456+18	1/22/2007						
Nassau	A2BNA001	PEM/PFO	115.4	115.66	921	6458+34	6474+43	2/9/2007						
Nassau	AFPL002	PEM	115.65	115.83	980	6474+43	6483+84	1/22/2007	1/29/2007	2/13/2007	2/27/2007	2/27/2007	3/13/2007	3/13/2007

CYPRESS WETLANDS - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	TYPE	FROM MP	TO MP	CROSS	Begin Station Number	End Station Number	Date of Clearing	Date BMPs Installed	Date Mats Installed	Date Crossed	Date Restored	Date Mats Removed	Date of Final Restoration
Nassau	A2BNA002	PEM/PFO	116.19	116.24	287	6502+73	6505+27	1/22/2007	2/13/2007	2/13/2007	2/27/2007	2/27/2007	3/13/2007	3/13/2007
Nassau	A2BNA003	PEM/PFO	116.38	116.45	361	6512+84	6516+37	1/22/2007	2/13/2007	2/13/2007	2/27/2007	2/27/2007	3/16/2007	3/16/2007
Nassau	A2BNA004	PEM/PFO	116.59	116.62	198	6523+91	6525+54	1/26/2007	1/29/2007	2/14/2007	2/27/2007	3/13/2007	3/16/2007	3/16/2007
Nassau	W3ANA001	PEM/PFO	117.66	118.1	2291	6581+14	6603+54	1/26/2007	1/29/2007	2/14/2007	2/28/2007	3/13/2007	3/16/2007	3/16/2007
Nassau	A2BNA005	PEM	118.33	118.66	1766	6615+81	6630+76	1/26/2007	1/26/2007	2/14/2007	3/1/2007	3/16/2007	3/16/2007	3/16/2007
Nassau	A2BNA021	PFO	118.61	118.66	272	6630+77	6633+47	1/26/2007	1/26/2007	2/14/2007	3/1/2007	3/16/2007	3/16/2007	3/16/2007
Nassau	A2BNA022	PEM/PFO	119.25	119.28	161	6664+39	6665+91	1/29/2007	1/30/2007	2/15/2007	3/1/2007	3/16/2007	3/16/2007	4/23/2007
Nassau	A2BNA023	PEM/PFO	119.8	120.05	1322	6693+85	6704+99	1/29/2007	1/30/2007	2/16/2007	3/2/2007	3/16/2007	3/16/2007	3/16/2007
Nassau	A2BNA007	PEM	120.05	120.12	326	6704+99	6710+25	1/29/2007	1/30/2007	2/16/2007	3/2/2007	3/16/2007	3/16/2007	3/16/2007
Nassau	A2BNA008	PEM	120.14	120.2	292	6711+55	6714+48	1/30/2007	1/31/2007	2/16/2007	3/2/2007	3/2/2007	3/16/2007	3/16/2007
Nassau	A2BNA009	PEM	120.77	120.84	351	6744+83	6748+34	2/1/2007	2/2/2007	2/16/2007	3/4/2007	3/17/2007	3/17/2007	3/17/2007
Nassau	A2BNA010	PEM/PFO	121.02	121.11	464	6756+27	6762+51	2/1/2007	2/2/2007	2/5/2007	3/6/2007	3/17/2007	3/17/2007	3/17/2007
Nassau	A2BNA011	PEM/PFO	121.28	123.61	12335	6771+54	6894+88	2/1/2007	2/2/2007	2/6/2007	3/5/2007	3/17/2007	3/18/2007	3/19/2007
Nassau	A2BNA012	PEM/PFO	123.62	124.43	4449	6895+50	6938+57	2/1/2007	2/2/2007	2/6/2007	3/8/2007	3/17/2007	3/18/2007	3/19/2007
Nassau	A2BNA013	PEM/PFO	124.43	125.23	4189	6938+57	6980+42	2/1/2007	2/2/2007	2/6/2007	3/8/2007	3/19/2007	3/19/2007	3/19/2007
Nassau	A2BNA014	PFO	125.31	125.32	76	6985+03	6986+37	2/2/2007	2/2/2007	2/7/2007	3/8/2007	3/19/2007	3/19/2007	3/19/2007
Nassau	A2BNA015	PEM/PFO	125.64	126.55	4809	7002+13	7031+30	2/2/2007	2/2/2007	2/7/2007	3/8/2007	3/19/2007	3/19/2007	3/19/2007
Nassau	WF1ANA002A	PFO	126.57	126.63	281	7051+71	7054+06	2/3/2007	2/7/2007	2/7/2007	3/9/2007	3/9/2007	3/9/2007	3/29/2007
Nassau	A2BNA016	PFO	128.23	128.33	528	7139+42	7144+45	2/3/2007	2/7/2007	2/8/2007	3/9/2007	3/9/2007	3/9/2007	3/29/2007
Nassau	A2BNA017	PFO	128.37	128.42	255	7148+94	7149+25	2/5/2007	2/12/2007	2/13/2007	3/9/2007	3/9/2007	3/9/2007	3/29/2007
Nassau	A2BNA018	PEM/PFO	130.03	130.24	1115	7234+31	7245+15	2/5/2007	2/12/2007	2/13/2007	3/10/2007	3/10/2007	3/10/2007	3/29/2007
Nassau	A2BNA019	PEM/PFO	130.45	130.53	430	7256+51	7260+77	2/6/2007	2/12/2007	2/13/2007	3/10/2007	3/10/2007	3/10/2007	3/29/2007
Nassau	A1BNA001	PEM/PFO	131.14	131.22	445	7292+93	7297+32	2/6/2007	2/13/2007	2/13/2007	3/10/2007	3/10/2007	3/27/2007	3/29/2007
Nassau	A1BNA002	PEM/PFO	131.62	131.68	322	7318+55	7322+49	2/7/2007	2/13/2007	2/14/2007	3/12/2007	3/12/2007	3/28/2007	3/29/2007
Nassau	WF1ANA001	PFO	131.68	131.71	165	7322+49	7322+49	2/7/2007	2/13/2007	2/14/2007	3/12/2007	3/12/2007	3/28/2007	3/29/2007
Nassau	A2BNA026	PFO	131.85	131.96	563	7330+89	7336+40	2/8/2007	2/13/2007	2/14/2007	3/12/2007	3/12/2007	3/12/2007	3/29/2007
Nassau	A1BNA003	PEM/PFO	132.3	132.62	1730	7354+64	7371+09	2/8/2007	2/13/2007	2/15/2007	3/12/2007	3/12/2007	3/12/2007	3/31/2007
Nassau	A1BNA004	PEM/PFO	133.01	133.13	633	7392+20	7398+19	2/8/2007	2/14/2007	2/15/2007	3/13/2007	3/13/2007	3/13/2007	3/31/2007
Nassau	A1BNA005	PEM/PFO	133.51	133.67	879	7419+24	7427+03	2/14/2007	2/14/2007	2/15/2007	3/13/2007	3/13/2007	3/13/2007	3/31/2007
Nassau	A1BNA006	PEM/PFO	134.19	134.26	322	7454+57	7457+77	2/9/2007	2/14/2007	2/15/2007	3/14/2007	3/13/2007	3/13/2007	3/31/2007
Nassau	A1BNA007	PEM/PFO	134.44	134.55	595	7467+35	7472+90	2/9/2007	2/14/2007	2/16/2007	3/14/2007	3/14/2007	3/14/2007	3/31/2007
Nassau	A1BNA008	PEM/PFO	135.15	135.45	1573	7505+29	7520+73	2/9/2007	2/15/2007	2/16/2007	3/14/2007	3/14/2007	3/14/2007	3/31/2007
Nassau	A1BNA009	PEM/PFO	136.98	137.02	196	7601+95	7603+73	2/10/2007	2/16/2007	2/16/2007	3/15/2007	3/15/2007	3/15/2007	3/31/2007
Nassau	A1BNA010	PEM/PFO	137.59	137.91	1695	7634+38	7651+09	2/10/2007	2/16/2007	2/17/2007	3/15/2007	3/15/2007	3/15/2007	3/31/2007
Nassau	A1BNA011	PEM/PFO	139.23	139.51	1521	7720+80	7735+93	2/12/2007	2/16/2007	2/17/2007	3/16/2007	3/16/2007	3/16/2007	3/31/2007
Nassau	A1BNA012	PEM/PFO	139.73	139.86	728	7747+33	7754+36	2/13/2007	2/16/2007	2/18/2007	3/16/2007	3/16/2007	3/16/2007	3/31/2007
Nassau	A1BNA013	PEM/PFO	140.26	140.48	1186	7775+64	7787+01	2/15/2007	2/16/2007	2/18/2007	3/16/2007	3/16/2007	3/16/2007	4/3/2007
Nassau	A2BNA020	PEM/PFO	141.22	141.37	782	7826+77	7834+18	2/20/2007	2/20/2007	2/21/2007	3/16/2007	3/17/2007	3/17/2007	4/3/2007
Nassau	AFPL015	PEM	141.83	141.86	161	7858+83	7859+70	2/21/2007	2/21/2007	2/21/2007	3/17/2007	3/17/2007	3/17/2007	4/3/2007
Nassau	AFPL016	PEM	142.13	142.16	187	7874+29	7876+10	2/21/2007	2/21/2007	2/23/2007	3/17/2007	3/17/2007	3/17/2007	4/3/2007
Nassau	AFPL017	PEM	142.31	142.38	383	7883+64	7887+46	2/22/2007	2/22/2007	2/24/2007	3/17/2007	3/17/2007	3/17/2007	4/3/2007
Nassau	W4ANA008	PSS/PFO	142.51	142.59	440	7895+28	7898+89	2/24/2007	2/24/2007	2/24/2007	3/17/2007	3/17/2007	3/17/2007	4/5/2007
Nassau	W4ANA007	PSS/PFO	142.75	142.97	1138	7910+52	7918+43	2/24/2007	2/24/2007	2/25/2007	3/17/2007	3/17/2007	3/17/2007	4/5/2007

CYPRESS WETLANDS - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	TYPE	FROM MP	TO MP	CROSS	Begin Station Number	End Station Number	Date of Clearing	Date BMPs Installed	Date Mats Installed	Date Crossed	Date Restored	Date Mats Removed	Date of Final Restoration
Nassau	W4ANA006	PSS/PFO	143.12	143.34	1154	7928+27	7936+86	2/24/2007	2/24/2007	2/26/2007	3/19/2007	3/19/2007	3/19/2007	4/5/2007
Nassau	W4ANA005	PSS	143.61	143.64	129	7952+88	7953+82	2/24/2007	2/24/2007	2/26/2007	3/19/2007	3/19/2007	3/19/2007	4/10/2007
Nassau	W3ANA002	PEM	143.75	143.91	840	7960+40	7962+10	2/24/2007	2/24/2007	2/28/2007	3/20/2007	3/20/2007	3/20/2007	4/10/2007
Nassau	W4ANA004	PFO	144	144.05	224	7973+44	7975+65	2/24/2007	2/24/2007	2/28/2007	3/16/2007	3/16/2007	3/16/2007	4/10/2007
Nassau	W4ANA003	PEM/PFO	144.28	144.37	445	7988+36	7992+64	2/5/2007	2/5/2007	2/7/2007	3/16/2007	3/16/2007	3/16/2007	4/10/2007
Nassau	W4ANA002	PEM/PFO	144.42	144.58	840	7997+10	8003+84	2/5/2007	2/7/2007	3/3/2007	3/16/2007	3/16/2007	3/16/2007	4/10/2007
Nassau	W4ANA001	PEM	144.67	144.69	116	8008+94	8009+68	2/5/2007	2/7/2007	3/3/2007	3/16/2007	3/17/2007	3/17/2007	4/10/2007
Nassau	A2BNA025	PFO	145.21	145.36	818	8037+07	8044+65	2/5/2007	2/7/2007	3/3/2007	3/19/2007	3/19/2007	3/19/2007	4/10/2007
Duval	A2BDU004	PFO	146.13	146.23	547	8085+68	8091+03	2/5/2007	2/7/2007	3/4/2007	3/19/2007	3/20/2007	3/20/2007	4/13/2007
Duval	A2BDU001	PEM/PFO	147.14	147.29	795	8139+17	8146+72	2/5/2007	2/7/2007	3/4/2007	3/20/2007	3/20/2007	3/27/2007	4/13/2007
Duval	A2BDU002	PEM/PSS	147.44	147.6	882	8154+74	8162+63	HDD	301	R/R	3/20/2007	3/20/2007	3/27/2007	4/13/2007
Duval	A2BFP001	PEM	147.63	147.66	110	8165+21	8166+14	2/27/2007	2/27/2007	3/5/2007	3/20/2007	3/20/2007	3/27/2007	4/10/2007
Duval	A2BDU003	PEM/PFO	148.42	148.91	2575	8206+90	8232+42	2/28/2007	2/27/2007	3/5/2007	3/21/2007	3/21/2007	3/28/2007	4/11/2007
Duval	W2ADU001	PEM	149.33	149.46	670	8254+76	8259+07	2/28/2007	2/27/2007	3/5/2007	3/21/2007	3/21/2007	3/28/2007	4/11/2007
Duval	W2ADU002	PEM/PFO	149.74	150	2090	8276+16	8287+18	3/1/2007	3/3/2007	3/5/2007	3/30/2007	3/30/2007	3/31/2007	4/11/2007
Duval	W2ADU003	PFO	149.99	150.49	2592	8287+56	8297+30	3/1/2007	3/3/2007	3/6/2007	3/30/2007	3/30/2007	3/31/2007	4/20/2007
Duval	W2ADU004	PFO	150.69	150.76	401	8223+89	8327+79	3/2/2007	3/3/2007	3/6/2007	3/30/2007	3/30/2007	3/31/2007	4/20/2007
Duval	W2ADU006	PEM/PFO	150.81	151.16	1839	8330+28	8348+37	3/2/2007	3/5/2007	3/7/2007	3/30/2007	3/30/2007	3/31/2007	4/20/2007
Duval	W2ADU008	PEM/PFO	151.55	151.94	2233	8369+26	8391+66	3/2/2007	3/5/2007	3/8/2007	3/28/2007	3/28/2007	3/28/2007	4/20/2007
Duval	A2BDU010	PEM/PSS	152	152.07	363	8403+94	8407+21	3/3/2007	3/6/2007	3/9/2007	3/28/2007	3/28/2007	3/28/2007	4/20/2007
Duval	A2BDU005	PEM/PSS	152.91	153.16	1334	8455+13	8465+49	3/5/2007	3/6/2007	3/10/2007	3/28/2007	3/28/2007	3/28/2007	4/23/2007
Duval	A2BDU006	PEM	153.78	153.88	570	8499+67	8504+81	3/5/2007	3/6/2007	3/10/2007	3/24/2007	3/24/2007	3/31/2007	4/23/2007
Duval	W3ADU001	PFO/PSS	154.39	154.44	271	8529+02	8531+40	3/5/2007	3/5/2007	3/10/2007	3/23/2007	3/24/2007	3/31/2007	4/23/2007
Duval	W3ADU002	PEM/PFO	154.64	154.78	758	8542+28	8549+30	3/5/2007	3/5/2007	3/10/2007	3/23/2007	3/24/2007	3/26/2007	4/23/2007
Duval	A2BDU007	PEM/PFO	155.29	155.33	249	8580+26	8582+66	3/6/2007	3/6/2007	3/12/2007	3/24/2007	3/27/2007	3/27/2007	4/23/2007
Duval	A2BDU008	PEM/PSS	156	156.06	291	8617+52	8620+30	3/6/2007	3/6/2007	3/12/2007	3/28/2007	3/28/2007	3/28/2007	4/13/2007
Duval	A2BDU009	PEM/PSS	157.35	157.38	189	8689+37	8691+01	3/6/2007	3/6/2007	3/12/2007	3/28/2007	3/28/2007	3/28/2007	4/13/2007
Duval	W4ADU001	PEM/PSS	157.45	157.64	984	8695+15	8704+55	3/7/2007	3/7/2007	3/12/2007	3/28/2007	3/28/2007	3/28/2007	4/13/2007
Duval	W4ADU002	PEM/PFO	157.83	157.92	476	8715+29	8719+80	3/7/2007	3/7/2007	3/12/2007	3/28/2007	3/28/2007	3/28/2007	4/13/2007
Duval	W4ADU003	PEM/PFO	158.07	158.15	425	8727+59	8731+66	3/8/2007	3/8/2007	3/12/2007	3/28/2007	3/28/2007	3/28/2007	4/14/2007
Duval	W4ADU004	PFO	158.27	158.35	400	8738+94	8742+63	3/8/2007	3/8/2007	3/13/2007	3/28/2007	3/28/2007	3/28/2007	4/14/2007
Duval	W4ADU005	PFO	158.51	158.66	785	8751+60	8758+96	3/9/2007	3/9/2007	3/13/2007	3/28/2007	3/28/2007	3/28/2007	4/14/2007
Duval	A2BCL001	PFO	159.24	159.25	56	8790+52	8791+14	3/9/2007	3/9/2007	3/13/2007	3/28/2007	3/28/2007	3/28/2007	4/14/2007

CYPRESS WATERBODIES - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

State/Co.	MP	Station #	Feature_ID	Name	Type	Substrate	Width TOB Ft	Water Width_Ft	Water Depth_Ft	Date of Clearing	Date BMPs Installed	Date Eq. Bridge Installed	Date Crossed	Date Restored	Date Eq. Bridge Removed	Date of Final Restoration
Ga/Effingham	0	2+64	S2AEF007	Pond	n/a	Sand	60.0	50.0	10.0	11/5/2006	11/6/2006	11/5/2006	11/23/2006	11/23/2006	4/7/2007	4/7/2007
Ga/Effingham	0.3	15+17	S2AEF014	STREAM	Perennial	Muck	8.0	4.0	0.3	11/6/2006	11/6/2006	11/21/2006	11/23/2006	11/23/2006	4/7/2007	4/7/2007
Ga/Effingham	0.75	43+21	S2AEF015	lake	Perennial	Sand	n/a	n/a	6.0	11/6/2006	11/6/2006	11/25/2006	11/25/2006	11/25/2006	4/7/2007	4/7/2007
Ga/Effingham	0.82	43+61	S3AEF001	DITCH	intermittent	muck	4.0	3.0	0.6	11/6/2006	11/6/2006	11/25/2006	11/25/2006	11/25/2006	4/7/2007	4/7/2007
Ga/Effingham	2.69	142+62	S2AEF011	unknown trib.	Perennial	sand	15.0	10.0	0.5	11/10/2006	11/10/2006	12/3/2006	11/26/2006	11/26/2006	4/7/2007	4/7/2007
Ga/Effingham	2.87	154+72	S2AEF012	Pond	n/a	sand	325.0	315.0	4.0	11/10/2006	11/10/2006	12/3/2006	12/3/2006	12/3/2006	12/3/2006	12/3/2006
Ga/Effingham	3.81	201+71	S2AEF009	STREAM	Perennial	Sand	20.0	10.0	0.8	11/10/2006	11/10/2006	12/3/2006	12/19/2006	12/31/2006	12/31/2006	12/31/2006
Ga/Effingham	3.9	212+71	S2AEF008	unknown trib.	Perennial	sand	12.0	8.0	2.0	12/7/2006	12/7/2006	12/8/2006	12/11/2006	1/3/2007	1/3/2007	1/3/2007
Ga/Effingham	6.41	337+63	S4AEF001	pond	pond	pond	210.0	200.0	4.0	12/7/2006	12/7/2006	12/8/2006	1/22/2007	1/22/2007	1/22/2007	1/22/2007
Ga/Effingham	6.77	357+31	S4AEF002	pond	pond	pond	430.0	415.0	4.0	12/7/2006	12/7/2006	12/8/2006	1/22/2007	1/22/2007	1/22/2007	1/22/2007
Ga/Effingham	8.58	454+58	S2AEF010	STREAM	Perennial	Sand	5.0	3.0	0.5	11/20/2006	11/20/2006	12/10/2006	12/16/2006	12/31/2006	1/17/2007	1/22/2007
Ga/Effingham	9.5	503+18	S2AEF013	Ag. Ditch	intermittent	sand	12.0	5.0	0.5	1/24/2007	1/24/2007	1/24/2007	1/24/2007	1/25/2007	1/25/2007	1/25/2007
Ga/Effingham	9.92	526+18	S1AEF001	UT	Intermittent	Sand	20.0	12.0	0.5	1/24/2007	1/24/2007	1/24/2007	1/24/2007	1/25/2007	1/25/2007	4/14/2007
Ga/Effingham	9.96	527+67	S1AEF002	UT	Perennial	Sand	10.0	10.0	1.0	1/24/2007	1/25/2007	2/7/2007	2/7/2007	2/7/2007	2/7/2007	4/14/2007
Ga/Effingham	10.96	580+90	S1AEF004	LITTLE OGECHEE	Perennial	Muck	40.0	30.0	3.0	HDD						
Ga/Effingham	10.96	581+30	S1AEF004	LITTLE OGECHEE	Perennial	Muck	40.0	30.0	3.0	HDD						
Ga/Effingham	11.23	595+18	S1AEF003	Little Ogeechee River	Perennial	Sand	10.0	10.0	3.0	HDD						
Ga/Effingham	12.18	645+18	S1AEF005	unknown pond	pond	sand	50.0	40.0	3.0	12/18/2006	12/18/2006	2/7/2007	2/7/2007	2/7/2007	2/7/2007	2/13/2007
Ga/Chatham	13.35	707+45	S4ACM001	DITCH	Manmade	Sand	8.0	7.0	2.0	11/29/2006	11/30/2006	12/18/2006	12/20/2006	12/29/2006	1/2/2007	2/13/2007
Ga/Chatham	R15.29	842+53	D1BCH009		intermittent	sand	12.0	4.0	0.0	12/6/2006	12/6/2006	12/18/2006	12/31/2006	1/2/2007	2/15/2007	2/15/2007
Ga/Chatham	R15.38	847+16	D1BCH010		intermittent	sand	10.0	3.0	0.0	12/6/2006	12/6/2006	12/6/2006	1/2/2007	1/3/2007	2/15/2007	2/15/2007
Ga/Chatham	R15.65	859+38	D1BCH011	unknown	pond	sand	0.0	0.0	3.0	12/6/2006	12/6/2006	12/18/2006	1/6/2007	1/8/2007	2/15/2007	2/15/2007
Ga/Chatham	R16.05	880+11	D1BCH012	unknown trib.	intermittent	sand	8.0	4.0	0.5	12/7/2006	12/7/2006	12/18/2006	1/6/2007	1/8/2007	2/15/2007	2/15/2007
Ga/Chatham	R16.40	901+44	D1BCH013		intermittent	clay	10.0	4.0	0.0	12/7/2006	12/8/2006	12/20/2007	1/6/2007	1/8/2007	2/15/2007	2/15/2007
Ga/Chatham	R17.35	950+77	D1BCH014		intermittent	clay	15.0	3.0	0.5	12/7/2006	12/8/2006	12/20/2006	1/8/2007	1/11/2007	2/16/2007	2/16/2007
Ga/Chatham	R18.81	1028+36	D1BCH015	savannah-ogeechee canal	perennial	clay	20.0	12.0	1.5	11/8/2006	11/9/2006	12/20/2006	1/8/2007	1/11/2007	2/16/2007	2/16/2007
Ga/Chatham	R18.81	1028+56	D1BCH015		perennial	clay	20.0	12.0	1.5	11/8/2006	11/9/2006	HDD				
Ga/Chatham	R21.87	1189+94	D1BCH016		perennial	clay	30.0	20.0	4.0	11/10/2006	11/12/2006	12/16/2006	2/10/2007	3/20/2007	3/20/2007	3/20/2007
Ga/Chatham	R21.87	1190+24	D1BCH016	trib. to Ogeechee	perennial	clay	30.0	20.0	4.0	11/10/2006	11/12/2006	12/18/2006	2/10/2007	2/11/2007	2/11/2007	2/11/2007
Ga/Chatham	R23.55	HDD	D1BCH017	trib. to Ogeechee	perennial	sand	12.0	8.0	2.0	HDD						
Ga/Chatham	R23.74	1291+07	D1BCH018		perennial	sand	500.0	450.0	8.0	HDD						
Ga/Chatham	R23.84	1296+07	D1BCH018	Ogeechee River	perennial	sand	500.0	450.0	8.0	HDD						
Ga/Bryan	R25.0	1351+03	S1ABR001	ditch	intermittent	Muck	20.0	8.0	2.0	Do Not Cross						
Ga/Bryan	R26.28	1422+73	D1BBR002		perennial	clay	20.0	16.0	3.0	1/13/2007	1/15/2007	1/15/2007	1/29/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Bryan	R26.28	1422+93	D1BBR002	Sterling Creek	perennial	clay	20.0	16.0	3.0	1/13/2007	1/15/2007	1/15/2007	1/29/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Bryan	25.45	1655+33	S3ABR001		intermittent	sand	0.0	0.0	0.0	10/19/2006	10/21/2006	10/21/2006	11/14/2006	11/20/2006	11/21/2006	11/30/2006
Ga/Liberty	29.7	1882+83	D2BLI001		intermittent	clay	237.0	0.0	0.0	10/19/2006	10/19/2006	10/19/2006	11/14/2006	11/20/2006	11/21/2006	11/30/2006
Ga/Liberty	29.99	1899+49	D2BLI002		perennial	sand	12.0	10.0	0.3	10/19/2006	10/19/2006	10/19/2006	11/14/2006	11/30/2006	11/30/2006	11/30/2006
Ga/Liberty	29.99	1899+61	D2BLI002		perennial	sand	13.0	10.0	0.3	10/15/2006	10/16/2006	10/19/2006	11/14/2006	11/30/2006	11/30/2006	11/30/2006
Ga/Liberty	30.5	1922+14	D2BLI003		perennial	sand	25.0	20.0	2.0	10/15/2006	10/16/2006	11/8/2006	11/26/2006	11/30/2006	11/30/2006	11/30/2006
Ga/Liberty	31.8	1999+05	D2BLI004		intermittent	clay	12.0	0.0	0.0	11/7/2006	11/7/2006	11/8/2006	11/14/2006	11/30/2006	11/30/2006	11/30/2006
Ga/Liberty	31.8	1999+17	D2BLI004		intermittent	clay	12.0	0.0	0.0	11/7/2006	11/7/2006	11/8/2006	11/14/2006	11/30/2006	11/30/2006	11/30/2006
Ga/Liberty	32.99	2070+05	D2BLI501		perennial	clay	15.0	15.0	4.0	11/7/2006	11/7/2006	11/8/2006	11/14/2006	11/30/2006	11/30/2006	11/30/2006
Ga/Liberty	37.05	2281+52	D2BLI006		perennial	sand	70.0	30.0	5.0	11/8/2006	11/8/2006	11/14/2029	11/28/2006	11/30/2006	11/30/2006	11/30/2006
Ga/Liberty	37.06	2282+22	D2BLI006		perennial	sand	70.0	30.0	5.0	11/8/2006	11/8/2006	11/14/2006	11/28/2006	12/2/2006	12/2/2006	12/2/2006
Ga/Liberty	42.43	2568+08	D2BLI007		intermittent	clay	8.0	1.0	0.1	11/15/2006	11/15/2006	11/15/2006	12/2/2006	12/16/2006	12/17/2006	12/17/2006
Ga/Long	45.14	2712+61	D2BLO001		intermittent	clay	20.0	3.0	0.3	11/15/2006	11/15/2006	11/25/2006	12/11/2006	12/16/2006	12/17/2006	12/17/2006

CYPRESS WATERBODIES - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

State/Co.	MP	Station #	Feature_ID	Name	Type	Substrate	Width TOB Ft	Water Width_Ft	Water Depth_Ft	Date of Clearing	Date BMPs Installed	Date Eq. Bridge Installed	Date Crossed	Date Restored	Date Eq. Bridge Removed	Date of Final Restoration
Ga/Long	45.14	2712+81	D2BLO001		intermittent	clay	20.0	3.0	0.3	11/10/2006	11/11/2006	11/26/2006	12/11/2006	12/17/2006	12/18/2006	12/18/2006
Ga/Long	45.56	2734+26	D2BLO002		intermittent	sand	30.0	3.0	0.6	11/15/2006	11/15/2006	11/26/2006	12/11/2006	12/17/2006	12/18/2006	12/18/2006
Ga/McIntosh	50.27	2985+53	D2BMC001		intermittent	sand	25.0	4.0	1.5	11/17/2006	11/18/2006	11/28/2006	12/12/2006	12/19/2006	12/19/2006	12/19/2006
Ga/McIntosh	51.28	3038+56	D2BMC002		perennial	sand	95.0	30.0	2.0	11/16/2006	11/16/2006	12/6/2006	12/13/2006	12/27/2006	12/27/2006	12/27/2006
Ga/McIntosh	51.29	3039+51	D2BMC002		perennial	sand	95.0	30.0	2.0	11/16/2006	11/16/2006	12/6/2006	12/13/2006	12/27/2006	12/27/2006	12/27/2006
Ga/McIntosh	52.77	3118+26	D2BMC003		intermittent	sand	20.0	3.0	0.3	11/20/2006	11/21/2006	12/6/2006	12/14/2006	12/27/2006	12/27/2006	12/27/2006
Ga/McIntosh	52.88	3123+95	D2BMC004		intermittent	sand	4.5	4.5	2.5	11/20/2006	11/21/2006	12/7/2006	12/14/2006	12/27/2006	12/27/2006	12/27/2006
Ga/McIntosh	53.02	3133+19	D2BMC005		intermittent	clay	12.0	8.0	0.6	11/22/2006	12/2/2006	12/7/2006	12/14/2006	12/27/2006	12/27/2006	12/27/2006
Ga/McIntosh	53.61	3163+45	D2BMC006		intermittent	sand	20.0	4.0	1.5	11/22/2006	11/27/2006	12/8/2006	12/14/2006	12/27/2006	12/27/2006	12/27/2006
Ga/McIntosh	56.1	3295+11	D2BMC009		perennial	sand	70.0	6.0	4.0	11/22/2006	12/2/2006	12/5/2006	12/15/2006	12/28/2006	12/28/2006	12/28/2006
Ga/McIntosh	56.11	3295+81	D2BMC009		perennial	sand	70.0	6.0	4.0	11/24/2006	11/26/2006	12/5/2006	12/15/2006	12/28/2006	12/28/2006	12/28/2006
Ga/McIntosh	57.7	3381+13	D2BMC010		intermittent	sand	20.0	7.0	0.5	11/26/2006	11/26/2006	12/5/2006	12/15/2006	1/3/2007	1/3/2006	1/4/2007
Ga/McIntosh	59.94	3391+83	D2BMC011		intermittent	clay	30.0	9.0	2.0	11/26/2006	11/26/2006	12/5/2006	12/24/2006	1/4/2007	1/5/2006	1/5/2007
Ga/McIntosh	61.6	3586+67	D2BMC007		pond		0.0	0.0	0.0							
Ga/McIntosh	61.65	3588+49	D2BMC007	Sand Pit Lake	pond		0.0	0.0	0.0							
Ga/McIntosh	61.68	3590+65	D2BMC008	Sand Pit Lake	pond		0.0	0.0	0.0							
Ga/McIntosh	61.78	3595+69	D2BMC008	Sand Pit Lake	pond		0.0	0.0	0.0							
Ga/Glynn	62.64	3643+95	D2BGL001	Altamaha River	perennial	sand	641.0	635.0	7.0							
Ga/Glynn	62.75	3651+29	D2BGL001		perennial	sand	641.0	635.0	7.0	12/7/2006	12/7/2006	12/11/2006	1/7/2007	1/8/2007	1/9/2007	1/9/2007
Ga/Glynn	63.82	3706+78	D1BGL001		intermittent	clay	18.0	12.0	1.0	11/29/2006	11/29/2006	12/11/2006	1/7/2007	1/22/2007	1/22/2007	1/24/2007
Ga/Glynn	63.82	3706+96	D1BGL001		intermittent	clay	18.0	12.0	1.0	12/9/2006	12/9/2006	12/11/2006	1/15/2007	1/23/2007	1/25/2007	3/28/2007
Ga/Glynn	70.71	4071+59	D1BGL003	borrow ditch	perennial	clay	10.0	6.0	1.0	12/11/2006	12/11/2006	12/12/2006	1/15/2007	1/23/2007	1/29/2007	3/28/2007
Ga/Glynn	74.86	4294+43	S4AGL001	DITCH	Perennial	Clay	12.0	8.0	1.5	12/13/2006	12/13/2006	12/14/2006	1/21/2007	2/1/2007	1/29/2007	3/28/2007
Ga/Glynn	75.39	4317+08	D1BGL005		intermittent	sand	10.0	3.0	0.5	12/13/2006	12/13/2006	12/14/2006	1/21/2007	2/1/2007	2/1/2006	3/30/2007
Ga/Glynn	75.66	4331+74	S4AGL002	DITCH		Clay	10.0	3.0	0.6	12/3/2006	12/4/2006	12/14/2006	1/21/2007	2/1/2007	2/1/2007	3/30/2007
Ga/Glynn	75.82	4340+57	S4AGL003	BUFFALO CREEK	Perennial	Sand	100.0	30.0	3.0							
Ga/Glynn	75.82	4341+57	S4AGL003	BUFFALO CREEK	Perennial	Sand	100.0	30.0	3.0	12/15/2006						
Ga/Glynn	76.03	4354+64	D1BGL006		perennial	clay	12.0	8.0	1.5	12/16/2006	12/17/2006	12/17/2006	1/21/2007	2/1/2007	Test site	Test site
Ga/Glynn	76.03	4354+76	D1BGL006		perennial	clay	12.0	8.0	1.5	12/16/2006	12/17/2006	12/17/2006	1/21/2007	2/1/2007	2/1/2007	1/29/2007
Ga/Glynn	76.74	4389+17	D1BGL007		perennial	clay	30.0	20.0	1.0	12/16/2006	12/17/2006	12/17/2006	1/21/2007	2/1/2007	2/1/2007	1/29/2007
Ga/Glynn	76.74	4389+47	D1BGL007		perennial	clay	30.0	20.0	1.0	12/27/2006	12/27/2006	1/15/2007	1/15/2007	2/1/2007	2/1/2007	2/1/2007
Ga/Glynn	82.29	4685+48	D1BGL009		perennial	clay	25.0	15.0	1.0	12/27/2006	12/20/2006	12/20/2006	1/22/2007	1/22/2007	2/9/2007	2/1/2007
Ga/Glynn	82.29	4685+73	D1BGL009		perennial	clay	25.0	15.0	1.0	12/27/2006	12/27/2006	12/20/2006	1/22/2007	1/22/2007	2/9/2007	2/9/2007
Ga/Glynn	83.01	4722+99	D1BGL010		perennial	clay	20.0	10.0	1.5	12/27/2006	12/20/2006	12/20/2006	1/22/2007	1/22/2007	2/9/2007	2/9/2007
Ga/Glynn	83.01	4723+19	D1BGL010		perennial	clay	20.0	10.0	1.5	12/27/2006	12/27/2006	12/27/2006	1/22/2007	1/22/2007	2/9/2007	2/9/2007
Ga/Glynn	83.34	4741+20	D1BGL011		perennial	clay	20.0	15.0	2.5	12/22/2006	12/22/2006	12/22/2006	1/22/2007	1/22/2007	2/9/2007	2/8/2007
Ga/Glynn	83.34	4741+40	D1BGL011		perennial	clay	20.0	15.0	2.5	12/27/2006	12/22/2006	12/22/2006	1/22/2007	1/22/2007	1/22/2007	2/9/2007
Ga/Glynn	83.75	4762+17	D1BGL012		perennial	clay	15.0	10.0	2.0	12/27/2006	12/28/2006	12/28/2006	1/24/2007	1/24/2007	2/9/2007	2/9/2007
Ga/Glynn	83.75	4762+32	D1BGL012		perennial	clay	15.0	10.0	2.0	12/27/2006	12/28/2006	12/28/2006	1/24/2007	1/24/2007	2/9/2007	2/9/2007
Ga/Glynn	84.32	4792+44	D1BGL013		perennial	clay	12.0	6.0	1.5	12/27/2006	12/29/2006	1/24/2007	1/24/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Glynn	84.32	4792+56	D1BGL013		perennial	clay	12.0	6.0	1.5	12/27/2006	12/29/2006	12/29/2006	1/24/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Glynn	85.17	4838+28	D1BGL014		perennial	sand	12.0	8.0	1.0	12/28/2006	12/30/2006	12/30/2006	1/24/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Glynn	85.17	4838+40	D1BGL014		perennial	sand	12.0	8.0	1.0	12/28/2006	12/30/2006	12/30/2006	1/24/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Glynn	86.15	4891+87	D1BGL015	barrow pit	intermittent	sand	600.0	500.0	9.0	12/29/2006	12/30/2006	12/30/2006	1/26/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Camden	87.74	4933+01	D1BCA001		intermittent	sand	10.0	5.0	1.0	12/30/2006	1/2/2007	1/3/2007	1/26/2007	2/15/2007	2/15/2007	2/15/2007
Ga/Camden	87.79	4934+67	D1BCA001		intermittent	sand	10.0	5.0	1.0	1/3/2007	1/3/2007	1/3/2007	1/26/2007	1/26/2007	2/15/2007	2/15/2007
Ga/Camden	90.05	5101+16	D1BCA002		perennial	clay	18.0	12.0	3.0	1/5/2007	1/8/2007	1/9/2007	2/2/2007	2/2/2007	2/15/2007	2/15/2007
Ga/Camden	91.6	5182+10	D1BCA004	unknown	perennial	clay	0.0	0.0	0.0	1/8/2007	1/14/2007	1/15/2007	2/10/2007	2/22/2007	2/22/2007	2/22/2007
Ga/Camden	92.27	5215+94	D1BCA005		intermittent	clay	10.0	7.0	1.0	1/17/2007	1/18/2007	1/18/2007	2/10/2007	2/22/2007	2/22/2007	2/22/2007

CYPRESS WATERBODIES - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

State/Co.	MP	Station #	Feature_ID	Name	Type	Substrate	Width TOB Ft	Water Width_Ft	Water Depth_Ft	Date of Clearing	Date BMPs Installed	Date Eq. Bridge Installed	Date Crossed	Date Restored	Date Eq. Bridge Removed	Date of Final Restoration
Ga/Camden	92.81	5245+12	D1BCA006		perennial	clay	10.0	8.0	1.0	1/12/2007	1/17/2007	1/18/2007	2/25/2007	2/26/2007	2/26/2007	2/26/2007
Ga/Camden	92.81	5245+35	D1BCA006		perennial	clay	10.0	8.0	1.0	1/12/2007	1/17/2007	1/18/2007	3/28/2007	3/28/2007	4/1/2007	4/9/2007
Ga/Camden	92.99	5253+29	D1BCA007	borrow ditch	perennial	clay	12.0	9.0	1.0	2/28/2007	2/28/2007	02/29/07	3/28/2007	3/28/2007	4/1/2007	4/9/2007
Ga/Camden	93.36	5271+40	D1BCA008	borrow ditch	perennial	clay	12.0	9.0	1.0	2/28/2007	2/28/2007	02/29/07	3/28/2007	3/28/2007	4/1/2007	4/9/2007
Ga/Camden	93.63	5288+72	D1BCA009		perennial	clay	30.0	25.0	1.5	2/28/2007	2/28/2007	3/20/2007	3/21/2007	3/22/2007	4/1/2007	4/9/2007
Ga/Camden	93.63	5289+02	D1BCA009		perennial	clay	30.0	25.0	1.5	2/28/2007	2/28/2007	02/29/07	4/4/2007	4/4/2007	4/6/2007	4/9/2007
Ga/Camden	94.63	5337+93	D1BCA010	unknown	perennial	clay	7.0	3.0	1.0	2/28/2007	2/28/2007	02/29/07	4/4/2007	4/4/2007	4/6/2007	4/9/2007
Ga/Camden	96.43	5436+89	D3BCA001	manmade ditch	intermittent	clay	12.0	7.0	1.0	2/28/2007	2/28/2007	02/29/07	4/4/2007	4/4/2007	4/6/2007	4/10/2007
Ga/Camden	98.32	5537+96	D3BCA002	borrow ditch	intermittent	clay	6.0	2.0	0.5	2/28/2007	2/28/2007	02/29/07	4/4/2007	4/4/2007	4/6/2007	4/10/2007
Ga/Camden	99.45	5590+80	D3BCA003	borrow ditch	intermittent	clay	10.0	6.0	1.0	1/22/2007	1/22/2007	2/28/2007	02/29/07	4/4/2007	4/6/2007	4/10/2007
Ga/Camden	99.91	5621+35	D3BCA004	borrow ditch	intermittent	clay	10.0	6.0	1.0	1/22/2007	1/22/2007	2/28/2007	02/29/07	4/4/2007	4/6/2007	4/10/2007
Ga/Camden	100.2	5626+72	D3BCA005	borrow ditch	intermittent	clay	10.0	6.0	1.0	1/12/2007	1/22/2007	1/30/2007	2/19/2007	2/26/2007	2/26/2007	2/26/2007
Ga/Camden	100.57	5653+43	D3BCA006	borrow ditch	intermittent	clay	0.0	0.0	0.0	1/12/2007	1/22/2007	1/30/2007	2/19/2007	2/26/2007	2/26/2007	2/26/2007
Ga/Camden	100.94	5678+23	D3BCA007	borrow ditch	intermittent	sand	10.0	5.0	0.5	2/10/2007	1/22/2007	1/30/2007	2/19/2007	2/26/2007	2/26/2007	2/26/2007
Ga/Camden	104.19	5850+98	D2BCA001	SATILLA RVR	perennial	sand	507.0	457.0	15.0	HDD						
Ga/Camden	104.23		D2BCA001	centerline of SATILLA RVR	perennial	sand	507.0	457.0	15.0	HDD						
Ga/Charleston	104.29	5855+86	D3BCR005	south edge of the Satilla River	perennial	sand	300.0	275.0	10.0	HDD						
Ga/Charleston	104.85	5883+72	D3BCR006	borrow ditch	perennial	sand	680.0	600.0	15.0	1/15/2007	1/23/2007	2/15/2007				
Ga/Charleston	106.73	5986+69	D3BCR001		perennial	clay	0.0	0.0	0.0	1/16/2007	1/23/2007	2/15/2007	2/20/2007	2/28/2007	2/28/2007	2/28/2007
Ga/Charleston	108.71	6091+91	D3BCR002		perennial	clay	20.0	12.0	2.0	1/16/2007	1/23/2007	2/16/2007	2/20/2007	3/1/2007	3/1/2007	3/1/2007
Ga/Charleston	108.71	6092+11	D3BCR002		perennial	clay	20.0	12.0	2.0	1/16/2007	1/23/2007	2/16/2007	2/20/2007	3/1/2007	3/1/2007	3/1/2007
Ga/Charleston	112.2	6291+71	D3BCR007		perennial	sand	30.0	10.0	2.0	1/18/2007	1/24/2007	2/16/2007	2/20/2007	2/28/2007	2/28/2007	2/28/2007
Ga/Charleston	112.2	6292+01	D3BCR007		perennial	sand	30.0	10.0	2.0	1/18/2007	1/24/2007	2/17/2007	2/20/2007	2/28/2007	2/18/2007	3/10/2007
Ga/Charleston	113.04	6336+77	D1BCR001	NA	intermittent	sand	15.0	3.0	0.0	1/19/2007	1/26/2007	2/17/2007	2/20/2007	3/10/2007	3/10/2007	3/10/2007
Ga/Charleston	114.42	6403+72	D3BCR003		Intermittent		0.0	0.0	0.0	1/19/2007	1/26/2007	2/17/2007	2/21/2007	3/10/2007	3/10/2007	3/10/2007
Ga/Charleston	115.35	6458+47	D1BCR002	ST MARYS RVR	perennial	sand	300.0	250.0	8.0	HDD	1/18/2007		HDD			
Ga/Charleston	115.42	6461+80	D1BCR002	ST MARYS RVR	perennial	sand	300.0	250.0	8.0	HDD	1/18/2007		HDD			
FL/Nassau	132.39	7358+41	D1BNA001		perennial	sand	40.0	25.0	4.0	2/9/2007	2/16/2007	3/10/2007	3/12/2007	3/12/2007	3/30/2007	3/31/2007
FL/Nassau	134.48	7471+28	D1BNA002		perennial	sand	16.0	10.0	1.0	2/10/2007	2/16/2007	3/10/2007	3/13/2007	3/13/2007	3/30/2007	3/31/2007
FL/Nassau	135.22	7508+89	D1BNA003		intermittent	clay	10.0	3.0	0.5	2/12/2007	2/16/2007	3/10/2007	3/15/2007	3/15/2007	3/30/2007	3/31/2007
FL/Nassau	142.96	7917+03	S4ANA006	TRIB	perennial	muck	12.0	8.0	0.6	2/12/2007	2/16/2007	3/13/2007	3/15/2007	3/15/2007	4/4/2007	4/5/2007
FL/Nassau	144	7973+08	S3ANA001	roadside ditch	intermittent	sand	12.0	0.0	0.0	2/12/2007	2/16/2007	3/13/2007	3/15/2007	3/15/2007	4/4/2007	4/5/2007
FL/Nassau	144.41	7993+78	S4ANA005	TRIB TO BRANDY BRANCH	intermittent	sand	5.0	0.0	0.0	2/12/2007	2/16/2007	3/14/2007	3/15/2007	3/15/2007	3/21/2007	4/11/2007
FL/Nassau	144.41	7994+55	S4ANA005	TRIB TO BRANDY BRANCH	intermittent	sand	5.0	0.0	0.0	2/27/2007	2/27/2007	3/14/2007	3/15/2007	3/15/2007	3/21/2007	4/11/2007
FL/Nassau			S4ANA005	TRIB TO BRANDY BRANCH	intermittent	sand	5.0	0.0	0.0	2/27/2007	2/27/2007	3/14/2007	3/15/2007	3/15/2007	3/21/2007	4/11/2007
FL/Nassau			S4ANA005	TRIB TO BRANDY BRANCH	intermittent	sand	5.0	0.0	0.0	2/27/2007	2/27/2007	3/14/2007	3/15/2007	3/15/2007	3/22/2007	4/11/2007
FL/Nassau	144.48	7996+27	S4ANA003	TRIB TO BRANDY BRANCH	perennial	sand	30.0	20.0	2.0	2/27/2007	2/27/2007	3/14/2007	3/15/2007	3/15/2007	3/22/2007	4/11/2007
FL/Nassau	144.48	7995+41	S4ANA004	TRIB TO BRANDY BRANCH	intermittent	sand	5.0	0.0	0.0	2/27/2007	2/27/2007	3/15/2007	3/16/2007	3/16/2007	3/23/2007	4/11/2007

CYPRESS WATERBODIES - CONSTRUCTION PROGRESS

Apr. 16, 2007 to Apr. 27, 2007

State/Co.	MP	Station #	Feature_ID	Name	Type	Substrate	Width TOB Ft	Water Width_Ft	Water Depth_Ft	Date of Clearing	Date BMPs Installed	Date Eq. Bridge Installed	Date Crossed	Date Restored	Date Eq. Bridge Removed	Date of Final Restoration
FL/Nassau	144.6	8002+93	S4ANA002	TRIB TO BRANDY BRANCH	perennial	sand	20.0	12.0	1.0	2/27/2007	2/27/2007	3/16/2007	3/16/2007	3/16/2007	3/23/2007	4/11/2007
FL/Nassau	144.57	8003+85	S4ANA001	TRIB TO BRANDY BRANCH	perennial	sand	30.0	15.0	2.0	2/27/2007	2/27/2007	3/16/2007	3/17/2007	3/16/2007	3/23/2007	4/11/2007
FL/Nassau	145.26	8037+92	D2BNA003	BRANDY BRANCH CRK	perennial	sand	55.0	50.0	4.0	HDD BRANDY BRANCH						
FL/Nassau	145.29	8040+73	D2BNA003		perennial	sand	55.0	50.0	4.0							
FL/Nassau	145.7	8048+30	D2BNA003	BRANDY BRANCH CRK	perennial	sand	55.0	50.0	4.0	HDD						
FL/Nassau			D2BNA003		perennial	sand	55.0	50.0	4.0							
FL/Nassau			D2BNA003	BRANDY BRANCH CRK CANAL	intermittent	sand	15.0	8.0	2.0	HDD						
FL/Nassau			D2BNA003		intermittent	sand	15.0	8.0	2.0							
FL/Duval	146.16	8087+09	D2BDU001	BRANDY BRANCH CRK	perennial	sand	50.0	40.0	4.0	2/24/2007	2/24/2007	2/28/2007	3/19/2007	3/19/2007	3/26/2007	4/13/2007
FL/Duval	146.16	8087+59	D2BDU001		perennial	sand	50.0	40.0	4.0	2/24/2007	2/24/2007	2/28/2007	3/19/2007	3/19/2007	3/26/2007	4/17/2007
FL/Duval			D2BDU001	BRANDY BRANCH CRK	perennial	sand	50.0	40.0	4.0	2/24/2007	2/24/2007	2/28/2007	3/19/2007	3/19/2007	3/26/2007	4/17/2007
FL/Duval			D2BDU001		perennial	sand	50.0	40.0	4.0	2/28/2007	3/3/2007	3/10/2007	3/20/2007	3/20/2007	3/26/2007	4/13/2007
FL/Duval	148.96	8234+94	D2BDU005		pond		0.0	0.0	0.0	3/1/2007	3/3/2007	3/11/2007	3/20/2007	3/20/2007	3/27/2007	4/13/2007
FL/Duval	148.99	8237+00	D2BDU005		pond		0.0	0.0	0.0	3/2/2007	3/3/2007	3/11/2007	3/20/2007	3/20/2007	3/27/2007	4/13/2007
FL/Duval	154.21	8520+02	D2BDU002	YELLOW WATER CRK	perennial	sand	30.0	7.0	1.0	3/8/2007	3/8/2007	3/12/2007	4/2/2007	4/2/2007	4/2/2007	4/13/2007
FL/Duval	154.21	8520+32	D2BDU002		perennial	sand	30.0	7.0	1.0	3/8/2007	3/8/2007	3/12/2007	4/2/2007	4/2/2007	4/2/2007	4/13/2007
FL/Duval			D2BDU002		perennial	sand	30.0	7.0	1.0	3/8/2007	3/8/2007	3/12/2007	4/2/2007	4/2/2007	4/2/2007	4/13/2007
FL/Duval	154.4	8527+75	S3ADU001	DITCH	Manmade Ditch	Muck	20.0	8.0	0.5	3/8/2007	3/8/2007	3/15/2007	4/2/2007	4/2/2007	4/6/2007	4/13/2007
FL/Duval	157.12	8672+88	D2BDU003		perennial	sand	40.0	12.0	0.5	3/8/2007	3/8/2007	3/15/2007	4/2/2007	4/2/2007	4/6/2007	4/13/2007
FL/Duval	157.73	8704+91	S4ADU001	DITCH	Manmade Ditch	Sand	20.0	10.0	2.0	3/8/2007	3/8/2007	3/20/2007	3/28/2007	3/28/2007	4/6/2007	4/14/2007
FL/Duval	157.73	8705+11	S4ADU001	DITCH	Manmade Ditch	Sand	20.0	10.0	2.0	3/8/2007	3/8/2007	3/20/2007	3/28/2007	3/28/2007	4/6/2007	4/14/2007
FL/Duval	157.8	8708+77	S4ADU002	DITCH	Manmade Ditch	Sand	8.0	4.0	0.0	3/9/2007	3/9/2007	3/20/2007	3/28/2007	3/28/2007	4/6/2007	4/14/2007
FL/Duval	157.81	8709+10	S4ADU003	DITCH	Manmade Ditch	Sand	8.0	4.0	0.0	3/9/2007	3/9/2007	3/20/2007	3/28/2007	3/28/2007	4/7/2007	4/14/2007
FL/Duval	157.96	8716+74	S4ADU004	DITCH	Manmade Ditch	Sand	12.0	6.0	1.0	3/9/2007	3/9/2007	3/24/2007	3/28/2007	3/28/2007	3/28/2007	4/14/2007
FL/Duval	157.96	8717+00	S4ADU005	DITCH	Manmade Ditch	Sand	12.0	6.0	1.0	3/9/2007	3/9/2007	3/24/2007	3/28/2007	3/28/2007	3/28/2007	4/14/2007
FL/Duval	158.28	8734+87	S4ADU006	DITCH	Manmade Ditch	Sand	10.0	5.0	0.5	3/9/2007	3/9/2007	3/24/2007	3/29/2007	3/29/2007	3/29/2007	4/14/2007
FL/Duval	158.29	8734+65	S4ADU007	DITCH	Manmade Ditch	Sand	10.0	5.0	0.5	3/10/2007	3/10/2007	3/24/2007	3/29/2007	3/29/2007	3/29/2007	4/14/2007

Erosion Control Measure Audit
Wetlands Crossed by the Cypress Pipeline Project
Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	Beginning Station	Ending Station	FROM MP	TO MP	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restor. Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall
Effingham	W2AEF010	4+54	40+73	0	0.75	10/29/2006	10/29/2006	10/29/2006	10/29/2006	12/24/2006	12/24/2006	4/27/2007	none			Towles	
Effingham	W1AEF010	83+09	84+90	1.51	1.56	10/29/2006	10/29/2006	10/29/2006	10/29/2006	12/24/2006	12/24/2006	4/27/2007	none			Towles	
Effingham	W2AEF020	86+43	136+74	1.57	2.53	10/29/2006	10/29/2006	10/29/2006	10/29/2006	12/24/2006	12/24/2006	4/27/2007	none			Towles	
Effingham	W2AEF017	136+79	147+72	2.53	2.74	11/19/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/30/2006	4/27/2007	none			Towles	
Effingham	W2AEF018	157+62	161+10	2.8	2.99	11/17/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/30/2006	4/27/2007	none			Towles	
Effingham	W2AEF012	161+10	202+18	2.99	3.77	11/17/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/30/2006	4/27/2007	none			Towles	
Effingham	W2AEF011	210+19	234+40	3.89	4.39	11/17/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/30/2006	4/27/2007	none			Towles	
Effingham	W1AEF001	234+92	255+55	4.39	4.78	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	1/7/2007	4/27/2007	none			Towles	
Effingham	W1AEF002	269+85	274+31	5.05	5.14	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	1/7/2007	4/27/2007	none			Towles	
Effingham	W1AEF003	310+47	322+04	5.82	6.04	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	1/14/2007	4/27/2007	Secondary containment	2/16/2007	2/16/2007	Towles	
Effingham	W2AEF013	444+35	447+39	8.36	8.42	11/26/2006	12/17/2006	12/17/2006	12/17/2006	1/21/2007	1/21/2007	4/27/2007	none			Towles	
Effingham	W2AEF014	451+06	468+21	8.49	8.82	12/17/2006	12/24/2006	12/24/2006	12/24/2006	1/21/2007	1/21/2007	4/27/2007	none			Towles	
Effingham	W2AEF015	475+22	481+62	8.94	9.06	12/17/2006	12/24/2006	12/24/2006	12/24/2006	1/21/2007	1/21/2007	4/27/2007	none			Towles	
Effingham	W2AEF016	485+17	500+21	9.13	9.42	12/17/2006	12/24/2006	12/24/2006	12/24/2006	1/21/2007	1/21/2007	4/27/2007	none			Towles	
Effingham	W1AEF004	513+18	597+08	9.66	11.25	12/17/2006	11/17/2007	1/17/2007	1/17/2007	1/21/2007	1/28/2007	4/27/2007	none			Towles	
Effingham	W1AEF005	608+97	610+08	11.48	11.5	12/24/2006	12/24/2006	12/24/2006	12/24/2006	1/12/2007	2/11/2007	4/27/2007	none			Towles	
Effingham	W1AEF006	625+34	644+32	11.79	12.15	12/24/2006	12/24/2006	12/24/2006	12/24/2006	2/11/2007	TEST	4/27/2007	none			Towles	
Effingham	W1AEF007	647+42	650+63	12.2	12.28	12/24/2006	12/24/2006	12/24/2006	12/24/2006	2/11/2007	2/11/2007	4/27/2007	none			Towles	
Effingham	W1AEF008	651+09	656+84	12.27	12.41	12/24/2006	12/24/2006	12/24/2006	12/24/2006	2/11/2007	2/11/2007	4/27/2007	none			Towles	
Effingham	W1AEF009	664+37	678+74	12.52	12.66	12/24/2006	12/24/2006	12/24/2006	12/24/2006	2/11/2007	2/11/2007	4/27/2007	none			Towles	
Chatham	W4ACM001	680+25	718+95	12.83	13.56	12/24/2006	12/24/2006	12/24/2006	12/24/2006	2/11/2007	2/11/2007	4/27/2007	none			Towles	
Chatham	W1ACM019	730+30	761+60	13.77	14.38	12/24/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			Towles	
Chatham	W1ACM018	765+32	767+00	14.44	14.48	12/24/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			Towles	
Chatham	A1BCH015	768+08	779+85	R13.88	R14.49	12/24/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			Towles	
Chatham	A1BCH016	780+47	799+98	R14.11	R14.49	12/24/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			Towles	
Chatham	A1BCH017	805+94	809+29	R14.59	R14.66	12/24/2006	12/24/2006	1/7/2007	1/7/2007	1/7/2007	1/7/2007	4/27/2007	none			Towles	
Chatham	A1BCH018	811+82	818+46	R14.71	R14.84	12/24/2006	12/24/2006	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH019	880+32	885+63	R16.00	R16.19	12/24/2006	12/24/2006	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH020	897+35	902+87	R16.32	R16.44	12/24/2006	12/24/2006	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH021	928+26	939+86	R16.91	R17.14	12/24/2006	12/24/2006	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH022	950+45	952+72	R17.33	R17.38	12/24/2006	12/24/2006	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH023	983+37	1006+34	R17.95	R18.39	11/12/2006	12/24/2006	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH024	1013+09	1017+81	R18.52	R18.61	HDD						4/27/2007	none			Towles	
Chatham	A1BCH025	1029+35	1037+59	R18.83	R19.00	11/12/2006	11/19/2006	11/19/2006	11/19/2006	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH026	1048+96	1065+18	R19.20	R19.51	11/12/2006	11/30/2006	11/30/2006	11/30/2006	1/14/2007	1/14/2007	4/27/2007	none			Towles	
Chatham	A1BCH027	1072+53	1085+36	R19.64	R19.88	11/12/2006	1/2/2007	1/21/2007	1/21/2007	1/21/2007	2/4/2007	4/27/2007	none			Towles	
Chatham	W3ACM001	1131+60	1132+23	R20.76	R20.77	11/12/2006	1/21/2007	1/21/2007	1/21/2007	1/21/2007	2/4/2007	4/27/2007	none			Towles	
Chatham	A1BCH028	1186+50	1203+08	R21.80	R22.13	11/12/2006	2/11/2007	2/11/2007	2/11/2007	TEST SITE		4/27/2007	none			Towles	
Chatham	A1BCH029	1217+81	1222+11	R22.39	R22.48	11/12/2006	2/11/2007	2/11/2007	2/11/2007	2/18/2007	2/18/2007	4/27/2007	none			Towles	
Chatham	A1BCH030	1223+82	1225+70	R22.52	R22.55	HDD						4/27/2007	none			Towles	
Chatham	A1BCH031	1231+12	1288+55	R22.65	R23.73	1/7/2007	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			Towles	
Bryan	A1BRR001	1294+58	1351+03	R23.84	R24.92	1/7/2007	1/21/2007	1/21/2007	1/21/2007	2/18/2007	2/18/2007	4/27/2007	none			McMahon	
Bryan	A2BRR001	1486+32	1497+23	22.32	22.52	10/18/2006	11/12/2006	11/12/2006	11/12/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Bryan	A2BRR002	1502+04	1506+48	22.61	22.69	10/18/2006	11/12/2006	11/12/2006	11/12/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Bryan	A2BRR003	1519+95	1522+72	22.94	22.99	10/18/2006	11/12/2006	11/12/2006	11/12/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Bryan	A1BRR002	1565+20	1571+22	23.77	23.89	10/18/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Bryan	A1BRR003	1580+87	1602+11	24.06	24.46	10/18/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Bryan	A1BRR004	1632+63	1638+47	25.02	25.13	10/18/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Bryan	W3ABR001	1658+99	1662+56	25.5	25.6	10/19/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Bryan	A1BRR005	1666+52	1667+96	25.65	25.68	10/21/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon	
Liberty	A2BLI001	1682+68	1692+04	25.95	26.13	10/21/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BLI002	1698+63	1702+23	26.24	26.31	10/21/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BLI501	1749+09	1751+70	27.19	27.25	10/21/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BLI004	1754+59	1755+73	27.25	27.37	10/21/2006	11/19/2006	11/19/2006	11/19/2006	11/26/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BLI005	1770+41	1784+45	27.59	27.85	10/28/2006	11/19/2006	11/19/2006	11/19/2006	12/3/2006	12/3/2006	4/27/2007	none			McMahon	

Erosion Control Measure Audit
Wetlands Crossed by the Cypress Pipeline Project
Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	Beginning Station	Ending Station	FROM MP	TO MP	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restor. Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall
Liberty	A2BL006	1786+68	1812+58	27.89	28.37	10/28/2006	11/19/2006	11/19/2006	11/19/2006	12/3/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BL007	1819+97	1850+02	28.51	29.07	10/28/2006	11/19/2006	11/19/2006	11/19/2006	12/3/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BL008	1858+44	1873+92	29.22	29.51	10/28/2006	11/28/2006	11/28/2006	11/26/2006	12/3/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BL009	1895+67	1901+32	29.91	30.02	11/12/2006	11/26/2006	11/26/2006	11/26/2006	12/3/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BL010	1930+96	1942+64	30.56	30.78	11/12/2006	11/26/2006	11/26/2006	11/26/2006	12/3/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BL011	1994+15	1997+55	31.73	31.8	11/17/2006	11/26/2006	11/26/2006	12/3/2006	12/3/2006	12/3/2006	4/27/2007	none			McMahon	
Liberty	A2BL012	2035+22	2044+35	32.49	32.67	11/19/2006	4/1/2007	4/1/2007	4/1/2007	4/8/2007	4/8/2007	4/27/2007	none			McMahon	
Liberty	A2BL013	2045+47	2060+71	32.67	32.99	11/19/2006	4/1/2007	4/1/2007	4/1/2007	4/8/2007	4/20/2007	4/27/2007	none			McMahon	
Liberty	A2BL014	2072+03	2080+45	33.04	33.34	11/19/2006	4/1/2007	4/1/2007	4/1/2007	4/8/2007	4/20/2007	4/27/2007	none			McMahon	
Liberty	A2BL014	2088+84	2095+60	33.48	33.62	11/12/2006	11/26/2006	11/26/2006	12/3/2006	12/3/2006	4/20/2007	4/27/2007	none			McMahon	
Liberty	A2BL016	2128+73	2139+20	34.22	34.44	11/12/2006	4/1/2007	4/1/2007	4/1/2007	4/8/2007	4/20/2007	4/27/2007	none			McMahon	
Liberty	A2BL017	2145+29	2167+92	34.54	34.96	11/12/2006	4/1/2007	4/1/2007	4/1/2007	4/8/2007	4/20/2007	4/27/2007	Improper Dam & Pump	2/14/2007	2/14/2007	McMahon	
Liberty	A2BL018	2174+96	2177+03	35.08	35.13	11/12/2006	11/26/2006	12/3/2006	12/3/2006	12/10/2006	4/20/2007	4/27/2007	none			McMahon	
Liberty	A2BL019	2201+01	2217+56	35.56	35.88	11/12/2006	12/3/2006	12/3/2006	12/3/2006	12/10/2006	12/10/2006	4/27/2007	none			McMahon	
Liberty	A2BL020	2286+27	2305+82	37.17	37.54	11/12/2006	12/3/2006	12/3/2006	12/3/2006	12/10/2006	12/10/2006	4/27/2007	none			McMahon	
Liberty	A2BL021	2315+87	2317+86	37.73	37.77	11/12/2006	12/3/2006	12/3/2006	12/3/2006	12/10/2006	12/10/2006	4/27/2007	none			McMahon	
Liberty	A2BL022	2321+51	2323+48	37.83	37.87	11/12/2006	12/3/2006	12/3/2006	12/3/2006	12/10/2006	12/10/2006	4/27/2007	none			McMahon	
Liberty	A2BL023	2337+50	2342+52	38.13	38.23	11/12/2006	12/3/2006	12/3/2006	12/3/2006	12/10/2006	12/10/2006	4/27/2007	none			McMahon	
Liberty	W4AL001	2363+92	2373+37	38.63	38.81	11/12/2006	12/3/2006	12/3/2006	12/3/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL024	2423+59	2439+31	39.75	40.06	11/12/2006	12/3/2006	12/3/2006	12/3/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL025	2476+78	2497+68	40.75	41.15	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL026	2533+33	2538+46	41.82	41.93	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL027	2542+18	2551+37	41.99	42.16	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL028	2576+15	2580+10	42.63	42.7	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL029	2595+67	2597+15	42.99	43.02	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL030	2601+69	2609+50	43.11	43.26	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL031	2617+77	2618+67	43.41	43.43	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Liberty	A2BL032	2627+29	2628+41	43.59	43.61	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Long	A2BL0001	2634+75	2644+83	43.73	43.92	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Long	A2BL0002	2649+94	2651+14	44.01	44.04	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Long	A2BL0003	2653+90	2671+81	44.09	44.44	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Long	A2BL0004	2681+51	2700+80	44.61	44.98	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Long	A2BL0005	2726+30	2728+01	45.44	45.49	11/19/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Long	A2BL0006	2733+44	2735+07	45.59	45.62	11/19/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			McMahon	
Long	A2BL0007	2738+40	2742+16	45.68	45.75	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC001	2747+67	2754+17	45.85	45.98	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC002	2768+31	2774+25	46.24	46.36	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC003	2799+94	2803+79	46.83	46.92	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC004	2847+82	2863+62	47.73	48.04	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC005	2866+82	2873+44	48.09	48.32	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC006	2897+48	2898+99	48.67	48.7	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC007	2914+57	2919+20	48.99	49.08	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC008	2949+42	2953+33	49.64	49.72	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC009	2965+02	2992+23	49.94	50.45	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC010	3008+22	3011+00	50.75	50.81	11/19/2006	12/17/2006	12/17/2006	12/17/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon	
McIntosh	A2BMC011	3055+16	3058+36	51.63	51.7	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC012	3078+87	3080+76	52.08	52.12	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC013	3115+32	3120+52	52.75	52.87	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC014	3130+09	3132+18	53.04	53.1	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC015	3151+85	3154+87	53.45	53.51	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC016	3167+96	3169+14	53.76	53.78	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC017	3179+08	3183+84	53.97	54.06	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC018	3194+47	3200+30	54.26	54.37	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon	
McIntosh	A2BMC022	3239+94	3250+70	55.11	55.32	11/19/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	Grading in Wetland	2/9/2007	2/9/2007	Padgett	

Erosion Control Measure Audit
Wetlands Crossed by the Cypress Pipeline Project
Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	Beginning Station	Ending Station	FROM MP	TO MP	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restor. Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall		
McIntosh	A2BMC023	3275+18	3276+59	55.78	55.8	11/26/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC024	3290+84	3291+95	56.07	56.09	11/26/2006	12/17/2006	12/17/2006	12/17/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC025	3351+72	3352+62	57.21	57.23	11/26/2006	12/17/2006	12/17/2006	12/17/2006	12/31/2006	12/31/2006	4/27/2007	none			McMahon			
McIntosh	A2BMC026	3427+16	3431+17	58.63	58.71	11/26/2006	12/17/2006	12/17/2006	12/17/2006	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC027	3441+96	3448+19	58.91	59.04	11/26/2006	12/17/2006	12/17/2006	12/17/2006	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC028	3449+14	3483+52	59.04	59.71	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC029	3512+07	3525+92	60.22	60.49	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC030	3529+40	3550+76	60.55	60.96	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC019	3559+29	3586+67	61.12	61.64	10/26/2006	10/26/2006	12/3/2006	12/3/2006	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
McIntosh	A2BMC020	3588+49	3590+65	61.66	61.71	HDD						4/27/2007							
McIntosh	A2BMC021	3595+39	3644+20	61.8	62.69	10/15/2006	11/12/2006	12/3/2006	12/3/2006	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A2BGL001	3651+01	3683+40	62.84	63.46	11/26/2006	1/7/2007	01/07/2007	01/07/2007	TEST SITE		4/27/2007	none			McMahon			
Glynn	A1BGL001	3687+45	3687+63	63.53	63.54	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL002	3693+85	3708+70	63.65	63.93	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL003	3722+00	3725+26	64.18	64.24	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL004	3728+18	3733+24	64.3	64.4	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL005	3743+34	3745+45	64.58	64.63	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL006	3755+38	3758+02	64.81	64.86	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL007	3762+32	3764+60	64.94	64.99	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL008	3771+72	3777+25	65.11	65.23	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL009	3785+63	3787+66	65.35	65.42	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL010	3791+70	3793+57	65.48	65.54	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	A1BGL011	3824+99	3834+35	66.1	66.3	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/21/2007	1/21/2007	4/27/2007	none			McMahon			
Glynn	A1BGL012	3834+99	3843+04	66.3	66.46	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/21/2007	1/21/2007	4/27/2007	Wetland Egress left open	1/10/2007	1/10/2007	McMahon			
Glynn	A1BGL013	3849+48	3896+43	66.58	67.46	12/3/2006	1/7/2007	01/07/2007	01/07/2007	1/21/2007	1/21/2007	4/27/2007	none			McMahon			
Glynn	A1BGL014	3896+43	3901+69	67.46	67.57	12/10/2006	1/7/2007	01/07/2007	01/07/2007	1/21/2007	1/21/2007	4/27/2007	none			McMahon			
Glynn	A1BGL015	3910+42	3951+20	67.72	68.49	12/10/2006	1/7/2007	01/07/2007	01/07/2007	1/21/2007	1/28/2007	4/27/2007	none			McMahon			
Glynn	A1BGL016	3951+54	3999+62	68.49	69.4	12/10/2006	1/7/2007	01/07/2007	01/07/2007	1/21/2007	1/28/2007	4/27/2007	none			McMahon			
Glynn	A1BGL017	3999+89	4008+86	69.41	69.58	12/10/2006	1/14/2007	1/14/2007	1/14/2007	1/21/2007	1/28/2007	4/27/2007	Off ROW	1/23/2007	1/23/2007	McMahon			
Glynn	A1BGL054	4021+00	4031+72	69.8	70.01	12/10/2006	1/14/2007	1/14/2007	1/14/2007	1/21/2007	1/28/2007	4/27/2007	Off ROW	1/23/2007	1/23/2007	McMahon			
Glynn	A1BGL018	4045+09	4053+44	70.26	70.41	12/10/2006	1/14/2007	1/14/2007	1/14/2007	1/21/2007	1/28/2007	4/27/2007	none			McMahon			
Glynn	A1BGL019	4060+38	4068+93	70.54	70.78	12/10/2006	1/14/2007	1/14/2007	1/14/2007	1/21/2007	1/28/2007	4/27/2007	none			McMahon			
Glynn	A1BGL020	4077+64	4093+57	70.86	71.17	12/10/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL021	4093+76	4098+03	71.17	71.25	12/10/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL022	4111+93	4114+31	71.51	71.57	12/10/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL023	4114+64	4120+74	71.55	71.68	12/10/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL024	4125+38	4132+84	71.76	71.9	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL025	4147+80	4151+52	72.18	72.26	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL026	4185+95	4191+15	72.82	73	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL027	4204+57	4211+40	73.25	73.39	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	W4AGL001	4240+74	4244+45	73.96	74.05	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	W4AGL002	4252+77	4253+90	74.2	74.25	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	Comingling/ Rutting	1/17/2007	1/17/2007	McMahon			
Glynn	W4AGL003	4337+54	4342+15	75.73	75.83	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL028	4348+85	4361+10	75.95	76.16	12/17/2006	1/14/2007	1/14/2007	1/14/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	W4AGL004	4348+86	4350+99	75.96	76.01	12/17/2006	HDD					4/27/2007	none			McMahon			
Glynn	W4AGL005	4353+97	4355+24	76.05	76.08	12/17/2006	HDD					4/27/2007	none			McMahon			
Glynn	W4AGL006	4355+54	4361+10	76.08	76.2	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL029	4383+89	4403+93	76.58	76.96	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL030	4431+23	4437+35	77.48	77.59	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL031	4440+75	4444+90	77.65	77.73	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	A1BGL033	4458+43	4485+30	77.98	78.5	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin			
Glynn	A1BGL034	4485+62	4492+30	78.5	78.63	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin			
Glynn	A1BGL035	4499+61	4501+92	78.76	78.81	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin			

Erosion Control Measure Audit
Wetlands Crossed by the Cypress Pipeline Project
Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	Beginning Station	Ending Station	FROM MP	TO MP	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restor. Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall
Glynn	A1BGL036	4515+83	4521+70	79.06	79.18	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL037	4531+13	4545+68	79.35	79.64	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL038	4551+24	4556+13	79.73	79.83	1/7/2007	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL039	4562+66	4576+83	79.95	80.22	1/7/2007	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL040	4583+91	4632+53	80.35	81.27	1/7/2007	1/21/2007	1/21/2007	1/21/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL041	4633+92	4665+21	81.29	81.88	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	Off ROW	2/6/2007	2/6/2007	Mackin	
Glynn	A1BGL042	4687+06	4688+34	82.27	82.32	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL043	4688+69	4699+56	82.32	82.52	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL044	4716+95	4725+40	82.85	83.01	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL046	4734+00	4746+10	83.17	83.4	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL047	4751+06	4753+50	83.49	83.54	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL048	4772+14	4776+28	83.89	83.99	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL049	4786+22	4799+44	84.15	84.41	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/11/2007	2/11/2007	4/27/2007	none			Mackin	
Glynn	A1BGL050	4837+01	4838+65	85.1	85.14	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Glynn	A1BGL051	4841+22	4848+24	85.19	85.28	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Glynn	A1BGL052	4850+30	4851+80	85.36	85.39	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Glynn	A1BGL053	4891+32	4929+82	86.13	86.86	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Camden	A1BCA001	4935+81	4947+89	86.97	87.2	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	Comingling	1/30/2007	1/30/2007	Mackin	
Camden	A1BCA002	4958+36	4961+84	87.4	87.45	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Camden	A1BCA003	4974+62	4976+21	87.69	87.73	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Camden	A1BCA004	4990+78	4998+94	88	88.16	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Camden	A1BCA005	5010+99	5021+95	88.38	88.59	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Camden	A1BCA006	5050+47	5064+92	89.12	89.4	1/7/2007	1/28/2007	1/28/2007	1/28/2007	2/18/2007	2/18/2007	4/27/2007	none			Mackin	
Camden	A1BCA007	5083+91	5105+59	89.75	90.17	1/14/2007	2/4/2007	2/4/2007	2/4/2007	2/25/2007	2/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA008	5134+34	5135+79	90.7	90.73	1/14/2007	2/4/2007	2/4/2007	2/4/2007	2/25/2007	2/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA009	5142+71	5151+14	90.86	91.02	1/14/2007	2/4/2007	2/4/2007	2/4/2007	2/25/2007	2/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA010	5173+43	5186+82	91.44	91.69	1/14/2007	2/11/2007	2/11/2007	2/11/2007	2/25/2007	2/25/2007	4/27/2007	Improper Secondary Containment	2/1/2007	2/1/2007	Mackin	
Camden	A1BCA011	5214+75	5217+33	92.21	92.26	1/21/2007	2/11/2007	2/11/2007	2/11/2007	2/25/2007	2/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA012	5242+19	5245+54	92.73	92.8	1/21/2007	3/4/2007	3/4/2007	3/4/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Camden	A1BCA013	5256+33	5267+17	93	93.2	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA014	5285+76	5292+23	93.55	93.68	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA015	5296+55	5305+23	93.75	93.92	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA016	5320+60	5324+45	94.2	94.28	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA017	5326+75	5337+67	94.32	94.53	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA018	5337+84	5373+20	94.53	95.2	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Camden	A1BCA019	5383+64	5389+34	95.39	95.5	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Camden	A3BCA001	5390+06	5392+88	95.5	95.57	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA002	5395+23	5400+09	95.61	95.7	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA003	5413+26	5416+44	95.95	96.01	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA004	5444+63	5446+96	96.54	96.58	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA005	5451+04	5469+03	96.65	97	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA006	5486+48	5497+52	97.32	97.53	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA007	5504+81	5509+24	97.67	97.76	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA008	5517+88	5529+40	97.92	98.13	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA009	5542+39	5545+96	98.37	98.46	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none	none		Mackin	
Camden	A3BCA010	5550+19	5589+63	98.52	99.27	1/28/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA011	5597+57	5612+98	99.41	99.71	1/28/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA012	5618+58	5621+25	99.81	99.86	3/31/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A3BCA013	5644+82	5653+19	100.3	100.46	2/11/2007	2/18/2007	2/18/2007	2/18/2007	2/25/2007	2/25/2007	4/27/2007	none			Mackin	
Camden	A3BCA014	5707+04	5708+08	101.47	101.5	1/14/2007	2/18/2007	2/18/2007	2/18/2007	2/25/2007	2/25/2007	4/27/2007	none			Mackin	
Camden	W3ACA002	5735+93	5737+09	102.03	102.05	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	4/8/2007	4/27/2007	none			Mackin	
Camden	A2BCA002	5744+61	5749+80	102.19	102.29	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Camden	A2BCA003	5760+83	5772+45	102.5	102.72	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Camden	A2BCA004	5818+59	5825+60	103.57	103.71	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	

Erosion Control Measure Audit
Wetlands Crossed by the Cypress Pipeline Project
Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	Beginning Station	Ending Station	FROM MP	TO MP	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restor. Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall
Camden	A2BCA005	5844+50	5850+78	104.06	104.11	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR012	5856+39	5857+61	104.28	104.31	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR013	5871+33	5883+86	104.56	104.8	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR001	5883+86	5883+89	104.8	104.92	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR003	5922+92	5926+10	105.54	105.6	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR015	5940+34	5942+03	105.87	105.91	1/14/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR001	5973+00	5995+25	106.48	106.9	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR002	5998+64	6011+44	106.96	107.2	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A2BCR001	6018+67	6022+04	107.32	107.4	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR003	6073+07	6101+14	108.36	108.89	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR016	6148+46	6150+46	109.78	109.82	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR010	6189+00	6190+70	110.25	110.29	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	2/25/2007	4/27/2007	none			Mackin	
Charlton	A3BCR017	6206+27	6218+72	110.58	110.82	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR018	6254+21	6263+03	111.49	111.66	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR019	6279+32	6289+01	111.96	112.15	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR004	6311+04	6329+40	112.56	112.91	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR005	6335+26	6337+35	113.02	113.07	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR006	6389+03	6392+13	114.04	114.1	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR007	6404+25	6424+51	114.32	114.71	1/21/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A3BCR009	6404+25	6424+51	114.65	114.71	1/28/2007	2/18/2007	2/18/2007	2/18/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR008	6443+65	6453+73	115.07	115.27	1/28/2007	2/18/2007	2/25/2007	2/25/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Charlton	A1BCR009	6455+04	6456+18	115.29	115.31	1/28/2007	2/18/2007	2/25/2007	2/25/2007	3/4/2007	3/4/2007	4/27/2007	none			Mackin	
Nassau	A2BNA001	6458+34	6474+43	115.4	115.66	1/28/2007	2/18/2007	2/25/2007	2/25/2007	3/11/2007	3/4/2007	4/27/2007	none			Mackin	
Nassau	AFPL002	6474+43	6483+84	115.65	115.83	1/28/2007	2/18/2007	2/25/2007	2/25/2007	3/11/2007	3/4/2007	4/27/2007	none			Mackin	
Nassau	A2BNA002	6502+73	6505+27	116.19	116.24	1/28/2007	2/18/2007	2/25/2007	2/25/2007	3/11/2007	3/4/2007	4/27/2007	none			Mackin	
Nassau	A2BNA003	6512+84	6516+37	116.38	116.45	1/28/2007	2/25/2007	2/25/2007	2/25/2007	3/11/2007	3/4/2007	4/27/2007	none			Mackin	
Nassau	A2BNA004	6523+91	6525+54	116.59	116.62	1/28/2007	2/25/2007	2/25/2007	2/25/2007	3/11/2007	3/4/2007	4/27/2007	Upland soil in Wetland	2/2/2007	2/2/2007	Mackin	
Nassau	W3ANA001	6581+14	6603+54	117.66	118.1	2/4/2007	2/25/2007	2/25/2007	2/25/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA005	6615+81	6630+76	118.33	118.66	2/4/2007	2/25/2007	2/25/2007	2/25/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA021	6630+77	6633+47	118.61	118.66	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA022	6664+39	6665+91	119.25	119.28	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	Grading in Wetland	2/6/2007	2/6/2007	Mackin	
Nassau	A2BNA023	6693+85	6704+99	119.8	120.05	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA007	6704+99	6710+25	120.05	120.12	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA008	6711+55	6714+48	120.14	120.2	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA009	6744+83	6748+34	120.77	120.84	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA010	6756+27	6762+51	121.02	121.11	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA011	6771+54	6894+88	121.28	123.61	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	Topsailing & Grading	2/2/2007	2/2/2007	Mackin	
Nassau	A2BNA012	6895+50	6938+57	123.62	124.43	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA013	6938+57	6980+42	124.43	125.23	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA014	6985+03	6986+37	125.31	125.32	2/4/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA015	7002+13	7031+30	125.64	126.55	2/11/2007	3/4/2007	3/4/2007	3/4/2007	3/11/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	WF1ANA002A	7051+71	7054+06	126.57	126.63	2/11/2007	3/4/2007	3/4/2007	3/4/2007	3/18/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA016	7139+42	7144+45	128.23	128.33	2/11/2007	2/11/2007	3/11/2007	3/11/2007	3/18/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA017	7148+94	7149+25	128.37	128.42	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/18/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA018	7234+31	7245+15	130.03	130.24	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/18/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A2BNA019	7256+51	7260+77	130.45	130.53	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/25/2007	3/11/2007	4/27/2007	none			Mackin	
Nassau	A1BNA001	7297+93	7297+32	131.14	131.22	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/25/2007	3/18/2007	4/27/2007	none			Mackin	
Nassau	A1BNA002	7318+55	7322+49	131.62	131.68	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/25/2007	3/18/2007	4/27/2007	none			Mackin	
Nassau	WF1ANA001	7322+49	7322+49	131.68	131.71	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/25/2007	3/18/2007	4/27/2007	none			Mackin	
Nassau	A2BNA026	7330+89	7336+40	131.85	131.96	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/25/2007	3/18/2007	4/27/2007	none			Mackin	
Nassau	A1BNA003	7354+64	7371+09	132.3	132.62	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Nassau	A1BNA004	7392+20	7398+19	133.01	133.13	2/11/2007	3/11/2007	3/11/2007	3/11/2007	3/25/2007	3/25/2007	4/27/2007	none			Mackin	
Nassau	A1BNA005	7419+24	7427+03	133.51	133.67	2/11/2007	3/11/2007	3/11/2007	3/11/2007	4/1/2007	3/25/2007	4/27/2007	none			Mackin	

Erosion Control Measure Audit
Wetlands Crossed by the Cypress Pipeline Project
Apr. 16, 2007 to Apr. 27, 2007

County	WETLAND ID	Beginning Station	Ending Station	FROM MP	TO MP	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restor. Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall	
Nassau	A1BNA006	7454+57	7457+77	134.19	134.26	2/11/2007	3/11/2007	3/11/2007	3/11/2007	4/1/2007	3/25/2007	4/27/2007	none			Mackin		
Nassau	A1BNA007	7467+35	7472+90	134.44	134.55	2/11/2007	3/11/2007	3/11/2007	3/11/2007	4/1/2007	3/25/2007	4/27/2007	none			Mackin		
Nassau	A1BNA008	7505+29	7520+73	135.15	135.45	2/11/2007	3/11/2007	3/11/2007	3/11/2007	4/1/2007	3/25/2007	4/27/2007	none			Mackin		
Nassau	A1BNA009	7601+95	7603+73	136.98	137.02	2/11/2007	3/11/2007	3/11/2007	3/11/2007	4/1/2007	3/25/2007	4/27/2007	none			Mackin		
Nassau	A1BNA010	7634+38	7651+09	137.59	137.91	2/18/2007	3/18/2007	3/18/2007	3/18/2007	4/1/2007	4/1/2007	4/27/2007	none			Mackin		
Nassau	A1BNA011	7720+80	7735+93	139.23	139.51	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/1/2007	4/1/2007	4/27/2007	none			Mackin		
Nassau	A1BNA012	7747+33	7754+36	139.73	139.86	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/1/2007	4/1/2007	4/27/2007	none			Mackin		
Nassau	A1BNA013	7775+64	7787+01	140.26	140.48	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/1/2007	4/1/2007	4/27/2007	none			Mackin		
Nassau	A2BNA020	7826+77	7834+18	141.22	141.37	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/1/2007	4/1/2007	4/27/2007	none			Mackin		
Nassau	AFPL015	7858+83	7859+70	141.83	141.86	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	AFPL016	7874+29	7876+10	142.13	142.16	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	AFPL017	7883+64	7887+46	142.31	142.38	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA008	7895+28	7898+89	142.51	142.59	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA007	7910+52	7918+43	142.75	142.97	2/25/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA006	7928+27	7936+86	143.12	143.34	2/11/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA005	7952+88	7953+82	143.61	143.64	2/11/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W3ANA002	7960+40	7962+10	143.75	143.91	2/11/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA004	7973+44	7975+65	144	144.05	2/11/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA003	7988+36	7992+64	144.28	144.37	2/11/2007	3/18/2007	3/18/2007	3/18/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA002	7997+10	8003+84	144.42	144.58	2/11/2007	3/25/2007	3/25/2007	3/25/2007	4/8/2007	4/8/2007	4/27/2007	none			Mackin		
Nassau	W4ANA001	8008+94	8009+68	144.67	144.69	2/11/2007	3/25/2007	3/25/2007	3/25/2007	4/15/2007	4/15/2007	4/27/2007	none			Mackin		
Nassau	A2BNA025	8037+07	8044+65	145.21	145.36	HDD						4/27/2007				Mackin		
Duval	A2BDU004	8085+68	8091+03	146.13	146.23	3/4/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/27/2007	none			Mackin		
Duval	A2BDU001	8139+17	8146+72	147.14	147.29	3/4/2007	3/25/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/27/2007	none			Mackin		
Duval	A2BDU002	8154+74	8162+63	147.44	147.6	3/4/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	A2BFP001	8165+21	8166+14	147.63	147.66	3/4/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	A2BDU003	8206+90	8232+42	148.42	148.91	3/4/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W2ADU001	8254+76	8259+07	149.33	149.46	3/4/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W2ADU002	8276+16	8287+18	149.74	150	3/4/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W2ADU003	8287+56	8297+30	149.99	150.49	3/4/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/20/2007	none			Mackin		
Duval	W2ADU004	8223+89	8327+79	150.69	150.76	3/11/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/20/2007	none			Mackin		
Duval	W2ADU006	8330+28	8348+37	150.81	151.16	HDD BRANDY BRANCH						4/15/2007	4/20/2007	none			Mackin	
Duval	W2ADU008	8369+26	8391+66	151.55	151.94	3/11/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/20/2007	none			Mackin		
Duval	A2BDU010	8403+94	8407+21	152	152.07	3/11/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/20/2007	none			Mackin		
Duval	A2BDU005	8455+13	8465+49	152.91	153.16	3/11/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/29/2007	none			Mackin		
Duval	A2BDU006	8499+67	8504+81	153.78	153.88	3/11/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/29/2007	none			Mackin		
Duval	W3ADU001	8529+02	8531+40	154.39	154.44	3/11/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/29/2007	none			Mackin		
Duval	W3ADU002	8542+28	8549+30	154.64	154.78	3/11/2007	3/25/2007	3/25/2007	3/25/2007	4/1/2007	4/15/2007	4/29/2007	none			Mackin		
Duval	A2BDU007	8580+26	8582+66	155.29	155.33	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/29/2007	none			Mackin		
Duval	A2BDU008	8617+52	8620+30	156	156.06	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	A2BDU009	8689+37	8691+01	157.35	157.38	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W4ADU001	8695+15	8704+55	157.45	157.64	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W4ADU002	8715+29	8719+80	157.83	157.92	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W4ADU003	8727+59	8731+66	158.07	158.15	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W4ADU004	8738+94	8742+63	158.27	158.35	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	W4ADU005	8751+60	8758+96	158.51	158.66	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		
Duval	A2BCL001	8790+52	8791+14	159.24	159.25	3/11/2007	4/1/2007	4/1/2007	4/1/2007	4/1/2007	4/15/2007	4/27/2007	none			Mackin		

Erosion Control Measure Audit

Streams Crossed by the Cypress Pipeline Project

Apr. 16, 2007 to Apr. 27, 2007

County	Stream Name/ID	MP	Station #	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restoration Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall		
Effingham	S2AEF007	0	2+64	11/5/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	4/27/2007	none			Towles			
Effingham	S2AEF014	0.3	15+17	11/12/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	4/27/2007	none			Towles			
Effingham	S2AEF015	0.75	43+21	11/12/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	4/27/2007	none			Towles			
Effingham	S3AEF001	0.82	43+61	11/12/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	4/27/2007	none			Towles			
Effingham	S2AEF011	2.69	142+62	11/12/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	4/27/2007	none			Towles			
Effingham	S2AEF012	2.87	154+72	11/12/2006	11/28/2006	12/10/2006	12/10/2006	12/10/2006	12/10/2006	4/27/2007	none			Towles			
Effingham	S2AEF009	3.81	201+71	11/12/2006	11/28/2006	12/10/2006	12/10/2006	12/10/2006	12/31/2006	4/27/2007	none			Towles			
Effingham	S2AEF008	3.9	212+71	12/10/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			Towles			
Effingham	S4AEF001	6.41	337+63	12/10/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			Towles			
Effingham	S4AEF002	6.77	357+31	12/10/2006	12/10/2006	12/10/2006	12/10/2006	12/17/2006	12/17/2006	4/27/2007	none			Towles			
Effingham	S2AEF010	8.58	454+58	11/20/2006	12/24/2006	12/24/2006	12/24/2006	1/21/2007	1/21/2007	4/27/2007	none			Towles			
Effingham	S2AEF013	9.5	503+18	1/28/2007	1/28/2007	1/28/2007	1/28/2007	1/28/2007	1/28/2007	4/27/2007				Towles			
Effingham	S1AEF001	9.92	526+18	1/28/2007	1/28/2007	1/28/2007	1/28/2007	1/28/2007	1/28/2007	4/27/2007	none			Towles			
Effingham	S1AEF002	9.96	527+67	1/28/2007	1/28/2007	1/28/2007	1/28/2007	1/28/2007	2/7/2007	4/27/2007	none			Towles			
Effingham	S1AEF004	10.96	580+90	HDD												Towles	
Effingham	S1AEF004	10.96	581+30	HDD												Towles	
Effingham	S1AEF003	11.23	595+18	HDD												Towles	
Effingham	S1AEF005	12.18	645+18	12/24/2006	12/24/2006	12/24/2006	12/28/2006	12/28/2006	2/7/2007	4/27/2007	none			Towles			
Chatham	S4ACM001	13.35	707+45	12/24/2006	12/28/2006	12/28/2006	12/28/2006	12/28/2006	2/7/2007	4/27/2007	none			Towles			
Chatham	D1BCH009	R15.29	842+53	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/7/2007	1/7/2007	4/27/2007	none			Towles			
Chatham	D1BCH010	R15.38	847+16	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/7/2007	1/7/2007	4/27/2007	none			Towles			
Chatham	D1BCH011	R15.65	859+38	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles			
Chatham	D1BCH012	R16.05	880+11	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles			
Chatham	D1BCH013	R16.40	901+44	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles			
Chatham	D1BCH014	R17.35	950+77	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			Towles			
Chatham	D1BCH015	R18.81	1028+36	11/12/2006	2/11/2007	2/11/2007	2/11/2007	2/11/2007	2/11/2007	4/27/2007	none			Towles			
Chatham	D1BCH015	R18.81	1028+56	11/12/2006	HDD						4/27/2007	none			Towles		
Chatham	D1BCH016	R21.87	1189+94	11/12/2006	HDD						4/27/2007	none			Towles		
Chatham	D1BCH016	R21.87	1190+24	12/24/2006	2/11/2007	2/11/2007	2/11/2007	2/11/2007	2/11/2007	4/27/2007	none			Towles			
Chatham	D1BCH017	R23.55	HDD	HDD												Towles	
Chatham	D1BCH018	R23.74	1291+07	HDD												Towles	
Chatham	D1BCH018	R23.84	1296+07	HDD												Towles	
Bryan	S1ABR001	R25.0	1351+03	Do not cross with pipeline												Towles	
Bryan	D1BBR002	R26.28	1422+73	1/14/2007	2/4/2007	2/4/2007	2/4/2007	2/7/2007	2/7/2007	4/27/2007	none			Towles			
Bryan	D1BBR002	R26.28	1422+93	1/14/2007	2/4/2007	2/4/2007	2/4/2007	2/7/2007	2/7/2007	4/27/2007	none			Towles			
Bryan	S3ABR001	25.45	1655+33	10/22/2006	10/20/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	4/27/2007	none			McMahon			
Liberty	D2BLI001	29.7	1882+83	10/28/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	4/27/2007	none			McMahon			
Liberty	D2BLI002	29.99	1899+49	10/22/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	4/27/2007	none			McMahon			
Liberty	D2BLI002	29.99	1899+61	10/22/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	4/27/2007	none			McMahon			
Liberty	D2BLI003	30.5	1922+14	10/22/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	10/22/2006	4/27/2007	none			McMahon			
Liberty	D2BLI004	31.8	1999+05	11/12/2006	11/19/2006	11/19/2006	11/19/2006	11/19/2006	11/19/2006	4/27/2007	none			McMahon			
Liberty	D2BLI004	31.8	1999+17	11/12/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	11/26/2006	4/27/2007	none			McMahon			
Liberty	D2BLI501	32.99	2070+05	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon			
Liberty	D2BLI006	37.05	2281+52	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon			
Liberty	D2BLI006	37.06	2282+22	11/12/2006	12/10/2006	12/10/2006	12/10/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon			
Liberty	D2BLI007	42.43	2568+08	11/19/2006	12/10/2006	12/10/2006	12/10/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon			
Long	D2BLO001	45.14	2712+61	11/19/2006	12/10/2006	12/10/2006	12/10/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon			

Erosion Control Measure Audit

Streams Crossed by the Cypress Pipeline Project

Apr. 16, 2007 to Apr. 27, 2007

County	Stream Name/ID	MP	Station #	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restoration Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall		
Long	D2BLO001	45.14	2712+81	11/19/2006	12/10/2006	12/10/2006	12/10/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon			
Long	D2BLO002	45.56	2734+26	11/19/2006	12/10/2006	12/10/2006	12/10/2006	12/24/2006	12/24/2006	4/27/2007	none			McMahon			
McIntosh	D2BMC001	50.27	2985+53	11/19/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC002	51.28	3038+56	11/19/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC002	51.29	3039+51	11/19/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC003	52.77	3118+26	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC004	52.88	3123+95	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC005	53.02	3133+19	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC006	53.61	3163+45	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC009	56.1	3295+11	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC009	56.11	3295+81	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC010	57.7	3381+13	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC011	59.94	3391+83	11/26/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			McMahon			
McIntosh	D2BMC007	61.6	3586+67	12/10/2006	12/24/2006	12/24/2006	12/24/2006	1/7/2007	1/7/2007	4/27/2007	none			Kikoyne			
McIntosh	D2BMC007	61.65	3588+49	HDD												Padgett	
McIntosh	D2BMC008	61.68	3590+65	HDD												Padgett	
McIntosh	D2BMC008	61.78	3595+69	HDD												Padgett	
Glynn	D2BGL001	62.64	3643+95	HDD												Padgett	
Glynn	D2BGL001	62.75	3651+29	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/14/2007	1/14/2007	4/27/2007	none			McMahon			
Glynn	D1BGL001	63.82	3706+78	12/10/2006	1/7/2007	1/7/2007	1/7/2007	1/24/2007	1/24/2007	4/27/2007	none			McMahon			
Glynn	D1BGL001	63.82	3706+96	12/10/2006	1/14/2007	1/14/2007	1/14/2007	1/24/2007	1/24/2007	4/27/2007	none			McMahon			
Glynn	D1BGL003	70.71	4071+59	12/17/2006	1/14/2007	1/14/2007	1/14/2007	1/24/2007	1/24/2007	4/27/2007	none			McMahon			
Glynn	S4AGL001	74.86	4294+43	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	D1BGL005	75.39	4317+08	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	S4AGL002	75.66	4331+74	12/17/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	S4AGL003	75.82	4340+57	HDD												Padgett	
Glynn	S4AGL003	75.82	4341+57	HDD												Padgett	
Glynn	D1BGL006	76.03	4354+64	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	D1BGL006	76.03	4354+76	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	D1BGL007	76.74	4389+17	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	D1BGL007	76.74	4389+47	12/24/2006	1/21/2007	1/21/2007	1/21/2007	2/4/2007	2/4/2007	4/27/2007	none			McMahon			
Glynn	D1BGL009	82.29	4685+48	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/11/07	4/27/2007	none			McMahon			
Glynn	D1BGL009	82.29	4685+73	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/11/07	4/27/2007	none			McMahon			
Glynn	D1BGL010	83.01	4722+99	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/11/07	4/27/2007	none			McMahon			
Glynn	D1BGL010	83.01	4723+19	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/11/07	4/27/2007	none			McMahon			
Glynn	D1BGL011	83.34	4741+20	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/11/07	4/27/2007	none			McMahon			
Glynn	D1BGL011	83.34	4741+40	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/11/07	4/27/2007	none			McMahon			
Glynn	D1BGL012	83.75	4762+17	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/11/07	4/27/2007	none			McMahon			
Glynn	D1BGL012	83.75	4762+32	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/18/07	4/27/2007	none			McMahon			
Glynn	D1BGL013	84.32	4792+44	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/18/07	4/27/2007	none			McMahon			
Glynn	D1BGL013	84.32	4792+56	12/24/2006	01/28/07	01/28/07	01/28/07	02/11/07	02/18/07	4/27/2007	none			McMahon			
Glynn	D1BGL014	85.17	4838+28	12/24/2006	01/28/07	01/28/07	01/28/07	02/18/07	02/18/07	4/27/2007	none			McMahon			
Glynn	D1BGL014	85.17	4838+40	12/24/2006	01/28/07	01/28/07	01/28/07	02/18/07	02/18/07	4/27/2007	none			McMahon			
Glynn	D1BGL015	86.15	4891+87	12/24/2006	01/28/07	01/28/07	01/28/07	02/18/07	02/18/07	4/27/2007	none			McMahon			
Camden	D1BCA001	87.74	4933+01	12/24/2006	01/28/07	01/28/07	01/28/07	02/18/07	02/18/07	4/27/2007	none			McMahon			
Camden	D1BCA001	87.79	4934+67	1/7/2007	01/28/07	01/28/07	01/28/07	02/18/07	02/18/07	4/27/2007	none			McMahon			
Camden	D1BCA002	90.05	5101+16	1/7/2007	2/7/2007	2/7/2007	2/7/2007	02/18/07	02/18/07	4/27/2007	none			McMahon			

Erosion Control Measure Audit

Streams Crossed by the Cypress Pipeline Project

Apr. 16, 2007 to Apr. 27, 2007

County	Stream Name/ID	MP	Station #	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restoration Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall
Camden	D1BCA004	91.6	5182+10	1/14/2007	02/11/07	02/11/07	02/11/07	02/25/07	02/25/07	4/27/2007	none			McMahon	
Camden	D1BCA005	92.27	5215+94	1/14/2007	02/11/07	02/11/07	02/11/07	02/25/07	02/25/07	4/27/2007	none			McMahon	
Camden	D1BCA006	92.81	5245+12	1/14/2007	03/04/07	03/04/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Camden	D1BCA006	92.81	5245+35	1/14/2007	03/04/07	03/04/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Camden	D1BCA007	92.99	5253+29	4/1/2007	04/08/07	04/08/07	04/08/07	04/15/07	04/15/07	4/27/2007	none			McMahon	
Camden	D1BCA008	93.36	5271+40	4/1/2007	04/08/07	04/08/07	04/08/07	04/15/07	04/15/07	4/27/2007	none			McMahon	
Camden	D1BCA009	93.63	5288+72	4/1/2007	04/08/07	04/08/07	04/08/07	04/15/07	04/15/07	4/27/2007	none			McMahon	
Camden	D1BCA009	93.63	5289+02	4/1/2007	04/08/07	04/08/07	04/08/07	04/15/07	04/15/07	4/27/2007	none			McMahon	
Camden	D1BCA010	94.63	5337+93	4/1/2007	04/08/07	04/08/07	04/08/07	04/15/07	04/15/07	4/27/2007	none			McMahon	
Camden	D3BCA001	96.43	5436+89	4/1/2007	04/08/07	04/08/07	04/08/07	04/15/07	04/15/07	4/27/2007	none			McMahon	
Camden	D3BCA002	98.32	5537+96	4/1/2007	04/08/07	04/08/07	04/08/07	04/15/07	04/15/07	4/27/2007	none			McMahon	
Camden	D3BCA003	99.45	5590+80	01/22/07	02/18/07	02/18/07	02/18/07	02/18/07	02/18/07	4/27/2007	none			McMahon	
Camden	D3BCA004	99.91	5621+35	01/22/07	02/25/07	02/25/07	02/25/07	02/25/07	02/25/07	4/27/2007	none			McMahon	
Camden	D3BCA005	100.2	5626+72	01/12/07	02/25/07	02/25/07	02/25/07	02/25/07	02/25/07	4/27/2007	none			McMahon	
Camden	D3BCA006	100.57	5653+43	01/12/07	02/25/07	02/25/07	02/25/07	02/25/07	02/25/07	4/27/2007	none			McMahon	
Camden	D3BCA007	100.94	5678+23	02/10/07	02/25/07	02/25/07	02/25/07	02/25/07	02/25/07	4/27/2007	none			McMahon	
Camden	D2BCA001	104.19	5850+98	HDD	HDD	SKIP	Satilla	River	HDD	HDD				Padgett	
Camden	D2BCA001	104.23		HDD	HDD		Satilla	River	HDD	HDD				Padgett	
Charleston	D3BCR005	104.29	5855+86	HDD	HDD		Satilla	River	HDD	HDD				Padgett	
Charleston	D3BCR006	104.85	5883+72	IN HDD	IN HDD	IN HDD	IN HDD	IN HDD	IN HDD	IN HDD				McMahon	
Charleston	D3BCR001	106.73	5986+69	01/14/07	2/18/07	02/18/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Charleston	D3BCR002	108.71	6091+91	01/14/07	02/18/07	02/25/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Charleston	D3BCR002	108.71	6092+11	01/14/07	02/25/07	02/25/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Charleston	D3BCR007	112.2	6291+71	01/21/07	02/25/07	02/25/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Charleston	D3BCR007	112.2	6292+01	01/21/07	02/25/07	02/25/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Charleston	D1BCR001	113.04	6336+77	1/21/2007	02/25/07	02/25/07	02/25/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Charleston	D3BCR003	114.42	6403+72	1/21/2007	02/26/07	02/26/07	03/04/07	03/04/07	03/04/07	4/27/2007	none			McMahon	
Charleston	D1BCR002	115.35	6458+47	1/21/2007							none			McMahon	
Charleston	D1BCR002	115.42	6461+80	1/21/2007	HDD ST. MARYS						none			McMahon	
Nassau	D1BNA001	132.39	7358+41	1/21/2007	03/04/07	03/04/07	03/04/07	03/25/07	03/25/07	4/27/2007	none			McMahon	
Nassau	D1BNA002	134.48	7471+28	1/21/2007	03/04/07	03/04/07	03/04/07	03/25/07	03/25/07	4/27/2007	none			McMahon	
Nassau	D1BNA003	135.22	7508+89	1/21/2007	03/04/07	03/04/07	03/18/07	03/25/07	03/31/07	4/27/2007	none			McMahon	
Nassau	S4ANA006	142.96	7917+03	02/04/07	03/04/07	03/04/07	03/18/07	03/25/07	03/31/07	4/27/2007	none			McMahon	
Nassau	S3ANA001	144	7973+08	02/04/07	03/04/07	03/04/07	03/18/07	03/25/07	03/31/07	4/27/2007	none			Mackin	
Nassau	S4ANA005	144.41	7993+78	02/04/07	03/04/07	03/04/07	03/18/07	03/25/07	03/31/07	4/27/2007	none			Mackin	
Nassau	S4ANA005	144.41	7994+55	02/11/07	03/04/07	03/04/07	03/18/07	03/25/07	04/15/07	4/27/2007	none			Mackin	
Nassau	S4ANA005			02/11/07	03/04/07	03/04/07	03/18/07	03/25/07	04/15/07	4/27/2007	none			Mackin	
Nassau	S4ANA005			02/11/07	03/04/07	03/04/07	03/18/07	03/25/07	04/15/07	4/27/2007	none			Mackin	
Nassau	S4ANA003	144.48	7996+27	03/04/07	03/11/07	03/11/07	03/18/07	03/25/07	04/15/07	4/27/2007	none			Mackin	
Nassau	S4ANA004	144.48	7995+41	03/04/07	03/11/07	03/11/07	03/18/07	03/25/07	04/15/07	4/27/2007	none			Mackin	
Nassau	S4ANA002	144.6	8002+93	03/04/07	03/18/07	03/18/07	03/18/07	03/25/07	04/15/07	4/27/2007	none			Mackin	
Nassau	S4ANA001	144.57	8003+85	03/04/07	03/18/07	03/18/07	03/18/07	03/25/07	04/15/07	4/27/2007	none			Mackin	
Nassau	D2BNA003	145.26	8037+92							none			Mackin		
Nassau	D2BNA003	145.29	8040+73	HDD BRANDY BRANCH						4/27/2007	none		Mackin		
Nassau	D2BNA003	145.7	8048+30	03/04/07	03/18/07	03/18/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Nassau	D2BNA003			03/04/07	03/18/07	03/18/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Nassau	D2BNA003			03/04/07	03/18/07	03/18/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	

Erosion Control Measure Audit

Streams Crossed by the Cypress Pipeline Project


Apr. 16, 2007 to Apr. 27, 2007

County	Stream Name/ID	MP	Station #	Clearing/ Grading Wk End	Ditching Wk End	Pipe Lay Wk End	Backfilling Wk End	Clean-up Wk End	Final Restoration Wk End	Latest Inspection Date	Problems Identified	Date Contractor Notified	Date Corrected	Inspector Name	Comments/Rain Fall
Nassau	D2BNA003			03/04/07	03/18/07	03/18/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU001	146.16	8087+09	03/11/07	03/18/07	03/18/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU001	146.16	8087+59	03/11/07	03/18/07	03/18/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU001			03/11/07	03/18/07	03/18/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU001			03/11/07	03/25/07	03/25/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU005	148.96	8234+94	03/11/07	03/25/07	03/25/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU005	148.99	8237+00	03/11/07	03/25/07	03/25/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU002	154.21	8520+02	03/11/07	03/25/07	03/25/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU002	154.21	8520+32	03/11/07	03/25/07	03/25/07	03/25/07	04/01/07	04/08/07	4/27/2007	none			Mackin	
Duval	D2BDU002			03/11/07	03/25/07	03/25/07	03/25/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S3ADU001	154.4	8527+75	03/11/07	03/25/07	03/25/07	03/25/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	D2BDU003	157.12	8672+88	03/11/07	03/25/07	03/25/07	03/25/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU001	157.73	8704+91	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU001	157.73	8705+11	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU002	157.8	8708+77	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU003	157.81	8709+10	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU004	157.96	8716+74	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU005	157.96	8717+00	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU006	158.28	8734+87	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	
Duval	S4ADU007	158.29	8734+65	03/11/07	03/25/07	03/25/07	04/01/07	04/08/07	04/15/07	4/27/2007	none			Mackin	

CERTIFICATE OF SERVICE

I hereby certify that I have served the foregoing document upon each person designated on the official service list compiled by the Secretary in this proceeding.

Dated at Birmingham, Alabama this 30th day of April, 2007.



R. David Hendrickson
Associate General Counsel
Southern Natural Gas Company
Post Office Box 2563
Birmingham, Alabama 35202-2563
(205) 325-7114